


**PIEDMONT
GEOTECHNICAL**



July 20, 2021

Clayton Homes
1921 Keller Andrews Rd.
Sanford, NC

Attention: Mr. Stephen Wheeler

Reference: Over Height Pier and Anchor Evaluation
60 Erin Dr., Cameron, NC 28326
Project No. 021mh46, Harnett County Permit No. BRES 2014-0068

Dear Mr. Wheeler:

Thank you for using Piedmont Geotechnical to conduct the evaluation for your project. As requested, the site was visited on July 20, 2021 to evaluate the structural stability of the pier and anchoring system for the above referenced mobile home.

Upon arrival, the approximate 16 ft. by 76-ft mobile home had been placed on (10) rows of block piers on ABS footings. The home is anchored with (2) Minute Man systems and (4) helical ground anchors (1 near each corner). One Minute Man system is located at the second pier from the left end on the front of the home and the other is located at the second pier from the right end on the back of the home. The pier heights range from about 20 in. to 41 in.

Based on measuring and observation, it is my professional finding that the pier and anchoring system (including piers, anchors, Minute Man systems, straps and connectors) for the mobile home at 60 Erin Dr., Cameron, NC (Harnett County Permit No. BRES 2014-0068) is structurally sound and adequate to support the proposed loads of the mobile home. Thank you for using Piedmont Geotechnical for your evaluation. If you should have any questions pertaining to this report, please call me.

Sincerely,


July 20, 2021


D. Allen Hughes, P.E., President
Piedmont Geotechnical, Inc. PA