

Complete Engineering & Consulting PLLC

4721 Ray Road,
Spring Lake, N.C. 28390
910-497-6703 Fax: 910-497-5351

April, 6, 2022

From: Michael A. Cavnar P.E.

Ten 947004 Front

Ten 947003 Rear

To: Cory Daker
35 Chestertown Court
Clayton, N.C. 27527

Re: Manufactured home piers exceeding height limits on right rear corner

On April 6, 2022 at 11:00 am an inspection was conducted at 50 McKoyTown Road, Cameron, N.C. 28326 on piers exceeding the height limits on the right rear corner of the manufactured home. The XI 2 strut system was used. Because of the height on the right rear corner four X braces were installed underneath the manufactured home. Easy Street Movers a professional set up and delivery company was used to transport the double wide manufactured home from Heavenly Homes 127 Smith Road, Princeton, N.C. 27569 to 50 McKoy Town Road, Cameron, N.C. 28326. They are trained for correct and safe set up and installation of anchor systems best suited for zone 1.

At this date and time the item above was the only item inspected by the engineer.

Cordially,
Michael A. Cavnar P.E. #026912



Michael Cavnar