

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330
(919) 774-6074 • bjbracken@windstream.net

November 23, 2022

Harnett County Building Inspections
P O Box 65
Lillington, NC 27546

REF: Double Wide Mobile Home
Victor Perez, Owner
Over Height Inspection
NC Hwy 27 W
Cameron, NC 28326

Dear Sir/Madam,

I made an onsite inspection of the above referenced double wide M/H set up on November 23, 2022. The purpose of the visit was to inspect the foundation setup for a double wide manufactured home.

The home was anchored with the approved Minute Man Model LLBS Longitudinal and Lateral Bracing FlexTube System. The flex tubes were anchored to 24x24 inch steel plates placed under the 16x16 inch piers. The piers were coated with an 1/8" layer of fiber cement and the size and number and locations were adequate. The amount of and the placement of the Minute Man Bracing Systems were also adequate. The set up complies with the requirements of the State of North Carolina Regulations For Manufactured Homes 2019 ed. Note: According to the Specifications per the Minute Man Anchors, Inc., The maximum pier height is 48'.

If you have any questions call 919-774-6074 or Email bjbracken@windstream.net.

Sincerely,

Robert J. Bracken

Robert J. Bracken, PE

