


**PIEDMONT
GEOTECHNICAL**



1669 Jimmie Kerr Rd., Haw River, NC 27258
336-516-8634, NC Firm No. C-1634

January 9, 2023

Clayton Homes
1921 Keller Andrews Rd.
Sanford, NC

Attention: Mr. Stephen Wheeler

Reference: High Setup Foundation Evaluation
9444 Hwy 27W Lillington, NC 27546
Project No. 022mh164, Harnett County Permit No. BRES-2211-0039

Dear Mr. Wheeler,

Thank you for using Piedmont Geotechnical. As requested, the site was visited on December 30, 2022 to evaluate the foundation and anchoring system for the proposed home.

Upon arrival, the approximate 28 ft. by 76 ft. mobile home had been placed on (9) rows of block piers on concrete footings. The home is anchored with (2) Minute Man systems and (6) lateral ground anchors approximately evenly spaced in the right 25 ft. of the home with (3) anchors at the front and (3) at the back. One Minute Man system is located second pier from the left end on the back of the home and the other is located at the second pier from the right end on the front of the home. The pier heights range from about 12 in. to 64 in. Each lateral anchor has (2) straps.

Based on measuring and observation, the foundation and anchoring system (piers, anchors, Minute Man systems, straps and connectors) for the mobile home at 9444 Hwy 27W Lillington, NC 27546 (Harnett County Permit No. BRES-2211-0039) is structurally sound and adequate to support its proposed loads of the home. If you should have any questions pertaining to this report, please call.

Sincerely,


January 9, 2023


D. Allen Hughes, P.E., President
Piedmont Geotechnical, Inc. PA