



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

12/15/2023

**SUBJECT: BRES2305-0021  
BUILDING RESIDENTIAL**

To: Lonnett Culbreth

Here are the results of all Inspections located at **27 PARROT LN:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ZONING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Planning Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 8/18/2023

Completed Date/Time: 8/18/2023

Inspector: James T Hall

Result: DISAPPROVED

Remarks:

Notes:

1.Support drain line on the house over 4 feet  
2.House locked  
3.Cover all insulation under the house with Bailey board  
4.Waterline needs to be 12 inches in the ground and insulated under the house  
5.Need PRV on waterline  
6.Missing de WV test on drain line  
7.All Wires under home will have to be in conduit  
8.Need paperwork for engineering anchor system

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 11/30/2023

Completed Date/Time: 11/30/2023

Inspector: James T Hall

Result: FAIL W/ PENALTY

Remarks:

Notes:

Previous items not corrected