

Permit Inspections Harnett County

Permit Number: BRES2307-0049 Description: Rehabilitation of a home **See notes**

Applied: 7/24/2023 Approved: 7/27/2023 Site Address: 995 SHAWTOWN RD

Issued: 8/3/2023 Finaled: City, State Zip Code: LILLINGTON, NC 27546

Status: HOLD Applicant: DSW Homes, LLC

Parent Permit: Owner: MCGIRT BOBBY

Parent Project: Contractor: <NONE>

Details:

Per email from Alexandra Blochowski on 02/18/25 at 111:57am we have taken them off of this permit. The permit is on hold until the names of GC and subcontractor are submitted on a new building application. Per email customer lost grant program and other people will be working on home. See attached email and document.

LIST OF INSPECTIONS								
SEQ ID	SCHEDULED DATE	COMPLETED DATE	ТҮРЕ	INSPECTOR	RESULT	REMARKS		
			FOUNDATION	James T Hall				
Notes:								
			FINAL**	James T Hall		eTRAKiT Inspection Request		

Notes:

1/30/2025 7:09 AM Derrick Amis

Key box code is 9997 Contact Name: Derrick Amis Site Address: 995 SHAWTOWN RD

Phone: 9105749743

e-Mail: derrick.amis@dswhomes.com

Notes:

4/22/2024 4:56 PM Paul Judson

Lockbox code is 9997. Project Manager #: 910-273-7002

Contact Name: Paul Judson Site Address: 995 SHAWTOWN RD

Phone: 2526718118

e-Mail: ncadmin@dswhomes.com

Need to seal around all exterior openings and plate penetrations. House will have to have smoke detectors and circuit brought up to current code.

	7/2/2024	7/2/2024	INSULATION REINSPECTION	Daniel L Floyd	DISAPPROVED	eTRAKiT Inspection Request		
Notes: Items from last inspection not corrected								
	9/6/2024	9/6/2024	INSULATION REINSPECTION	John B Kokoszka	DISAPPROVED	eTRAKiT Inspection Request		
Notes:								

Notes:

No key in lock box and door was locked



Permit Inspections Harnett County

	9/6/2024	9/6/2024	ROUGH IN	John B Kokoszka	DISAPPROVED			
Notes:								
No key in lock box and door was locked								
	9/10/2024	9/10/2024	ROUGH IN REINSPECT	James T Hall	FAIL W/ PENALTY			
Notes:								
back door unlocked All permits included in building permit.								
Need to seal around all exterior openings and plate penetrations. House will have to have smoke detectors and circuit brought up to current code. Items Per Steven was not corrected								
	9/10/2024	9/10/2024	INSULATION REINSPECTION	James T Hall	DISAPPROVED			
Notes: back door unlocked								
Ruffin inspection did not pass insulation, already covered it up								
	9/11/2024	9/11/2024	ROUGH IN REINSPECT	James T Hall	APPROVED			
Notes:								
Customer said that you are only inspecting the smoke detector and smoke detector circuit that was installed.								
Inspecto	Inspector JBK changed the inspection assignment from JBK to JTH							
	9/11/2024	9/11/2024	INSULATION REINSPECTION	James T Hall	APPROVED			
Notes:								
Inspector JBK changed the inspection assignment from JBK to JTH								
	1/29/2025	1/29/2025	FINAL**	Brad Sutton	DISAPPROVED			
Notes:								
Doors locked. No code provided								
	1/29/2025	1/29/2025	WATER CONNECTION	Brad Sutton	APPROVED			
Notes:								
water and trench inspection								