



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/9/2024

SUBJECT: BRES2405-0003
BUILDING RESIDENTIAL

To: ROSSER JAMES ADAM

Here are the results of all Inspections located at **6606 BRADLEY RD:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/28/2024
Completed Date/Time: 8/28/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/26/2024 11:52 AM Ruth Norton
lock box 1034
Contact Name: Ruth Norton
Site Address: 6606 BRADLEY RD
Phone: 9197741125
e-Mail: ruth.norton@claytonhomes.com

Need thermal expansion tank, fix the vapor barrier. Water pipes trench and sewer pipes connection and trench. Ok to cover.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/30/2024
Completed Date/Time: 8/30/2024
Inspector: Steven Gazlay
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/28/2024 5:01 PM Ruth Norton
lock box 1034, expansion tank installed, vapor barrier corrected
Contact Name: Ruth Norton
Site Address: 6606 BRADLEY RD
Phone: 9197741125
e-Mail: ruth.norton@claytonhomes.com

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 8/30/2024
Completed Date/Time: 8/30/2024
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 8/30/2024
Completed Date/Time: 8/30/2024
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time: 9/17/2024
Completed Date/Time: 9/17/2024 11:15 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 9/16/2024 10:19 AM Ruth Norton

Contact Name: Ruth Norton
Site Address: 6606 BRADLEY RD
Phone: 9197741125
e-Mail: ruth.norton@claytonhomes.com

Inspection Type: MFH FINAL**
Scheduled Date/Time: 9/18/2024
Completed Date/Time: 9/18/2024
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks: lock box is 1034
Notes: lock box is 1034

Both deck need to be permit and to code. Appendix M

Inspection Type: MFH FINAL**
Scheduled Date/Time: 10/8/2024
Completed Date/Time: 10/8/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks: lock box is 1034
Notes: lock box 1034

Deck permits been applied.