



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

1/9/2025

**SUBJECT: BRES2405-0014**  
**BUILDING RESIDENTIAL**

To: SIX DEGREES INVESTMENT VENTURES LLC

Here are the results of all Inspections located at **395 BRITTON LOOP:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ZONING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Planning Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 12/20/2024

Completed Date/Time: 12/20/2024

Inspector: Ricardo D Honrada

Result: DISAPPROVED

Remarks:

Notes: No house number.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 1/7/2025

Completed Date/Time: 1/7/2025

Inspector: Ricardo D Honrada

Result: FAIL W/ PENALTY

Remarks:

Notes: Front and back deck needs permits more than 36 square feet. Electrical cables connection under the mobile home left side needs protection. No water DWV test. Cross over supply flex duct needs above 4 inches above ground. No Vapor barrier. No water test pressure. Marriage walls A and B and inside ok.