



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

12/19/2024

SUBJECT: BRES2407-0044
BUILDING RESIDENTIAL

To: PARROT BAY POOLS AND SPAS INC

Here are the results of all Inspections located at **127 CASTLEBAY DR:**

Inspection Type: ELECTRICAL UNDERGROUND
Scheduled Date/Time: 8/26/2024
Completed Date/Time: 8/26/2024
Inspector: John B Kokoszka
Result: APPROVED
Remarks:
Notes: There is a fence, but you have permission to go in the back.

Inspection Type: BONDING
Scheduled Date/Time: 8/29/2024
Completed Date/Time: 8/29/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/28/2024 1:34 PM TONYA KLOPFER

Contact Name: TONYA KLOPFER
Site Address: 127 CASTLEBAY DR
Phone: 9198880327
e-Mail: tonya@parrotbaypoolsnc.com

Inspection Type: FINAL**
Scheduled Date/Time: 10/18/2024
Completed Date/Time: 10/18/2024
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: No one answered the door at the time of inspection





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ZONING
Scheduled Date/Time: 10/22/2024
Completed Date/Time: 10/22/2024 10:30 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 11/19/2024
Completed Date/Time: 11/19/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Sub panel for pool needs neutral floating and needs grounding busbar. Alarm ok around the pool ok. Fence ok.

Inspection Type: FINAL**
Scheduled Date/Time: 11/20/2024
Completed Date/Time: 11/20/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Still the same.

Inspection Type: FINAL**
Scheduled Date/Time: 12/17/2024
Completed Date/Time: 12/17/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes:

