

D. ALLEN HUGHES ENGINEERING, Inc.

1669 Jimmie Kerr Rd., Haw River, NC 27258
336-516-8634, Firm No. C-2951

October 17, 2025

Piedmont Mobile Home Movers
6500 Privette Dr.
Greensboro, NC 27591

Attention: Steve Jones

Reference: High Setup Pier and Anchor Evaluation
423 Ted Brown Rd., Cameron, NC 28326
Project No. D25mh276, Harnett County Permit No. BRES2408-0006

Dear Mr. Jones:

Thank you for using D. Allen Hughes Engineering. As requested, the site was visited on October 16, 2025 to evaluate the structural stability of the pier and anchoring system for the above referenced mobile home.

Upon arrival, the approximate 30 ft. by 56 ft. mobile home had been placed on (8) rows of masonry piers on ABS footings. The home is anchored with (2) lateral bracing systems and (4) lateral anchors. One lateral bracing system is at the second pier from the left at the back of the home and the other is at the second pier from the right at the front of the home. All (4) of the lateral anchors used double straps. The pier heights range from about 16 in. to 61 in.

Based on measuring, observation and implementation of the recommendations, the pier and anchoring system (piers, lateral bracing systems, anchors, straps and connectors) installed for the mobile home at 423 Ted Brown Rd., Cameron, NC 28326 (Harnett County Permit No. BRES2408-0006) is structurally sound and adequate to support the proposed loads of the mobile home. If you should have any questions pertaining to this report, please call.

Sincerely,



D. Allen Hughes
October 17, 2025

D. Allen Hughes, P.E., President
D. Allen Hughes Engineering, Inc.