

D. ALLEN HUGHES
ENGINEERING, Inc.

1669 Jimmie Kerr Rd., Haw River, NC 27258
336-516-8634, Firm no. C-2951

April 21, 2025

Clayton Homes
1921 Keller Andrews Rd.
Sanford, NC 27330

Attention: Mr. Stephen Wheeler

Reference: Over Height Pier and Anchor Evaluation
133 Brooks Mangum Rd., Cameron, NC 28326
Project No. D25mh112, Harnett County Permit No. BRES2408-0044

Dear Mr. Wheeler,

Thank you for using D. Allen Hughes Engineering. As requested, the site was visited on April 18, 2025 to evaluate the foundation and anchoring system for the mobile home.

Upon arrival, the approximate 26 ft. by 76 ft. mobile home had been placed on (10) rows (4 piers per row) of block piers on ABS footings. The home is anchored with (2) lateral anchors with double straps and (2) lateral bracing systems. The lateral bracing systems are at the second pier from the right on the back of the home and at the second pier from the left on the front of the home. The pier heights range from about 13 in. to 61 in.

Based on measuring, observation and evaluation, the foundation and anchoring system (piers, anchors, lateral bracing systems, straps and connectors) for the mobile home at 133 Brooks Mangum Rd., Cameron, NC 28326 (Harnett County Permit No. BRES2408-0044) is structurally sound and adequate to support the proposed loads of the home. If you should have any questions pertaining to this report, please call.

Sincerely,



D. Allen Hughes
April 21, 2025

D. Allen Hughes, P.E., President
D. Allen Hughes Engineering, Inc.