



Permit Inspections

Harnett County

Permit Number: **BRES2501-0005**

Description: **26x52 dwmh 3 beds**

Applied: **1/3/2025**

Approved: **2/14/2025**

Site Address: **2128 HERITAGE WAY**

Issued: **2/21/2025**

Finalized:

City, State Zip Code: **CAMERON, NC 28326**

Status: **ISSUED**

Applicant: **Brian McQuilkin**

Parent Permit:

Owner: **EQUITY TRUST COMPANY CUSTODIAN FBO**

Parent Project:

Contractor: **CHOO'S MOBILE HOME TRANSIT**

Details:

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			ADDRESS	GIS Bucket		
Notes:						
			FOOTING	Steven Gazlay		
Notes:						
			SEWER CONNECTION	Steven Gazlay		
Notes:						
			WATER CONNECTION	Steven Gazlay		
Notes:						
			ZONING	Planning Bucket		
Notes:						
	3/6/2025	3/6/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	DISAPPROVED	
Notes:						
Not ready, need to do the rough in, in all trades.						
	3/12/2025	3/12/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	FAIL W/ PENALTY	
Notes:						
No lock code box. Did see the screws or lugs screws in exterior marriage wall. Notes marks where the screws. Shut off valve need ball valve. Notes. If under pinning are vinyl, service pipe needs to insulate. DWV test pipe, underground water service connection, cross over supply duct, two grounding rods. OK.						



Permit Inspections

Harnett County

	3/17/2025	3/17/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	FAIL W/ PENALTY	
Notes: LOCK BOX 1818 Per Customer PRV Behind Meter at the road Please call Jim 910.574.0968 Need too fix the gasket in living room and kitchen ceiling center line wall connections..No TXT, and manual installation instructions.Ok to vinyl siding the exterior wall, not to trim inside.						
	3/20/2025	3/20/2025	MH FOUND/MARRIAG E WALL	John B Kokoszka	FAIL W/ PENALTY	
Notes: Still need tofix the gasket in living room Need to fasten interior marriage line per document						
	3/26/2025	3/26/2025	MH FOUND/MARRIAG E WALL	Brad Sutton	DISAPPROVED	
Notes: Screw spacing is incorrect on interior marriage wallsCannot have gaps in walls where screwed. Must be tightly shimmed.Read the manual						
	4/2/2025	4/2/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	APPROVED W/EXC	
Notes: LOCK BOX 1818 Will check in final the TXT support.						
40	3/4/2025	3/4/2025	ENVIR OPERATIONS PERMIT	Mark Osborne	APPROVED	
Notes:						
50			MFH FINAL**	Steven Gazlay		
Notes:						