



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/22/2025

SUBJECT: BRES2501-0019
BUILDING RESIDENTIAL

To: ARGUETA JABIER ANTONIO CUELLAR

Here are the results of all Inspections located at **261 MABRY RD:**

Inspection Type: T-POLE
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: BONDING
Scheduled Date/Time: 2/21/2025
Completed Date/Time: 2/21/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: ELECTRICAL UNDERGROUND
Scheduled Date/Time: 3/14/2025
Completed Date/Time: 3/14/2025
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: Pool electrical from house to pool.





Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: T-POLE
Scheduled Date/Time: 3/26/2025
Completed Date/Time: 3/26/2025
Inspector: Steven Gazlay
Result: CANCELLED
Remarks:
Notes:

Inspection Type: BONDING
Scheduled Date/Time: 3/27/2025
Completed Date/Time: 3/27/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time: 9/23/2025
Completed Date/Time: 9/23/2025 09:30 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/26/2025
Completed Date/Time: 9/26/2025
Inspector: Brad Sutton
Result: DISAPPROVED
Remarks:
Notes: 1. Could not locate an accessible bonding tee for water bond.2. Main bonding wire from pool is tied only to controller. Bond from motors are tied to heater, but the bonds are not tied together. All bonding wires shall be bonded together.3. Provide code compliant UL 2017 alarms on all doors leading into pool area from house as well as pool house.4. Need a handrail at one side of steps to pool. 4 risers.

Inspection Type: FINAL**
Scheduled Date/Time: 10/21/2025
Completed Date/Time: 10/21/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Need to verify an accessible water bond and door alarms from dwelling to pool area

