

D. ALLEN HUGHES
ENGINEERING, Inc.

1669 Jimmie Kerr Rd., Haw River, NC 27258
336-516-8634, Firm no. C-2951

September 3, 2025

Country Fair Homes
1947 S. Horner Blvd.
Sanford, NC 27330

Attention: E. J. Womack

Reference: Overheight Pier and Anchor Evaluation
11739 NC 27 W., Lillington, NC 27546
Project No. D25mh222


Dear Mr. Womack,

Thank you for using D. Allen Hughes Engineering. As requested, the site was visited on August 29, 2025 to evaluate the foundation and anchoring system for the mobile home.

Upon arrival, the approximate 26 ft. by 76 ft. mobile home had been placed on (9) rows of masonry piers on concrete footings. The home is anchored with (2) lateral bracing systems. One lateral bracing system is at the second pier from the right at the front of the home and the other is at the second pier from the left at the back of the home. The pier heights range from about 13 in. to 48 in.

Based on measuring, observation and evaluation, the foundation and anchoring system (piers, anchoring systems and connectors) for the mobile home at 11739 NC 27 W., Lillington, NC 27546 is structurally sound and adequate to support the proposed loads of the home. If you should have any questions pertaining to this report, please call.

Sincerely,



D. Allen Hughes
September 3, 2025

D. Allen Hughes, P.E., President
D. Allen Hughes Engineering, Inc.