



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/31/2025

SUBJECT: **BRES2507-0048**
BUILDING RESIDENTIAL

To: Window Depot of Raleigh

Here are the results of all Inspections located at **51 OXFORD WOODS DR:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/26/2025
Completed Date/Time: 9/26/2025
Inspector: Brad Sutton
Result: DISAPPROVED
Remarks:
Notes: Anchor bolts missing at wall on door side. Ok to insulate. leave insulation up to see anchor bolts

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/30/2025
Completed Date/Time: 9/30/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Arrived at 10:30 no answer at door. Called contractor and no answer. Please leave permission in the permit to access property or have someone on site during inspection. Thanks.



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: INSULATION
Scheduled Date/Time: 9/30/2025
Completed Date/Time: 9/30/2025
Inspector: Kory S Denny
Result: CANCELLED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/1/2025
Completed Date/Time: 10/1/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes: Inspector has permission to enter

Inspection Type: INSULATION
Scheduled Date/Time: 10/1/2025
Completed Date/Time: 10/1/2025
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Inspector has permission to enter
Gaps in insulation present throughout walls and ceiling, entire thermal envelope must be completely and securely insulated.

Inspection Type: INSULATION
Scheduled Date/Time: 10/3/2025
Completed Date/Time: 10/3/2025
Inspector: Kory S Denny
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 10/31/2025
Completed Date/Time: 10/31/2025
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes: