

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD ADD/ALTER

Name: Michael & Celia Jones

Address: 342 Kipling Rd

Fuquay Varina NC 27526

Date: 08-02-2011

Building Official: BSutton

Permit Numbers

Building: 11-50026019

Electrical: 11-50026019

Insulation: 11-50026019

Plumbing: 11-50026019

Mechanical: 11-50026019

MFG Home: NANANANANA

SCANNED
DATE

ADDRESS . . : 342 KIPLING RD
 CONTRACTOR :
 OWNER . . . : JONES MICHAEL L & CELIA P
 PARCEL . . . : 08-0652- - -0115- - -
 APPL NUMBER: 11-50026019 CP ADD & ALTER RESIDENTIAL
 DIRECTIONS : T/S: 02/08/2011 10:47 AM RDCONTE ---
 342 KIPLING RD
 TAKE 401 NORTH. T/L ON KIPLING ROAD.
 5TH HOUSE ON THE RIGHT.

STRUCTURE: 000 000 GAR, BATH, CLOSET ADD, KIT ALTER

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : EXT TANK
 WATER SUPPLY : COUNTY

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	3/23/11 3/23/11	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002058279 T/S: 03/23/2011 01:37 PM SZIMMER ----- T/S: 03/23/2011 01:37 PM SZIMMER -----
B103 01	3/30/11 3/30/11	MR AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002060192 T/S: 03/30/2011 02:24 PM MREARIC -----
B103 02	4/15/11 4/15/11	BS AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002068112 T/S: April 15, 2011 09:22 AM BSUTTON -----
B105 01	4/25/11 4/25/11	BS AP	R*OPEN FLOOR VRU #: 002071224 T/S: April 25, 2011 09:30 AM BSUTTON -----
R125 01	5/20/11 5/20/11	BS AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002083475 T/S: 05/19/2011 02:28 PM NTART ----- MECHANICAL ROUGH INS APPROVED -----
R425 01	5/27/11 5/27/11	BS AP	FOUR TRADE ROUGH IN VRU #: 002086049 T/S: May 27, 2011 11:06 AM BSUTTON -----
R429 01	7/18/11 7/18/11	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002109940 T/S: 07/15/2011 12:47 PM VBROWN ----- 1. Plumbing incomplete. 2. Flash and seal foundation vents at rear deck to prevent water from entering crawlspace. 3.HVAC drain pump from air handler not installed.4. Gas piping incomplete at water heater. 5. Need permanent post at front porch 6.Must have address posted on structure.
R429 02	8/02/11 8-2-11	TI APBS	FOUR TRADE FINAL VRU #: 002117265 please call me (9196304600) with questions or issues. Thanks.

----- COMMENTS AND NOTES -----

Philip Crosby
704-609-3733