

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD Remotel

Name: Douglas Cline

Address: 779 Lafayette Rd
Ferguson Village NC 27526

Date: 4-16-15

Building Official: [Signature]

Permit Numbers

Building: 14-5-34310

Electrical: " "

Insulation: " "

Plumbing: " "

Mechanical: " "

MFG Home: _____

ADDRESS : 779 LAFAYETTE RD
CONTRACTOR : NC CUSTOM HOMES, LLC
OWNER : CLINE DOUGLAS B UBY
PARCEL : 08-0653- - -0103- - -
APPL NUMBER: 14-50034310 CP ADD & ALTER RESIDENTIAL
DIRECTIONS : T/S: 07/29/2014 04:16 PM JBROCK ----
779 LAFAYETTE RD
T/S: 01/06/2015 10:42 AM DJOHNSON --
*****PREMISE NO 38360715*****

SUBDIV: WOODROW W NEAL & RUBY B NEAL
PHONE : (919) 946-3662
PHONE :

STRUCTURE: 000 000 18.43X11.92 M.BATH&CLOSET/COVER SCRE POR

FLOOD ZONE : FLOOD ZONE X
SEPTIC - EXISTING? : EXT TANK WATER SUPPLY : COUNTY

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	9/17/14	KS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002578862
	9/17/14	AP	T/S: 09/18/2014 08:55 AM KSLATTUM -----
B103 01	9/18/14	DT	R*BLDG FOUND & TEMP SVC POLE VRU #: 002579374
	9/18/14	AP	T/S: 09/18/2014 12:59 PM DETAYLOR -----
B105 01	9/30/14	TSG	R*OPEN FLOOR TIME: 17:00 VRU #: 002583649
	9/30/14	AP	T/S: 09/29/2014 01:58 PM LSEGARS -----
R425 01	12/12/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002608081
	12/12/14	DA	T/S: 12/11/2014 09:31 AM DJOHNSON ----- T/S: 12/12/2014 11:27 AM DETAYLOR ----- No test on drain lines Okay to insulate
R425 02	12/17/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002609667
	12/17/14	AP	T/S: 12/16/2014 09:10 AM VBROWN ----- T/S: 12/17/2014 03:21 PM KSLATTUM -----
R429 01	3/13/15	BS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002634087
	3/13/15	DA	T/S: 03/11/2015 03:30 PM VBROWN ----- T/S: March 13, 2015 03:26 PM BSUTTON ----- House not ready for final. No appliances installed in kitchen, all are hardwired. Electrical incomplete. Need drywell at water heater. NOTE--REAR PORCH MAY NOT BE SCREENED. MASTER BEDROOM AND REAR BEDROOM EGRESS INTO REAR PORCH.
R429 02	4/16/15	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002647048
	<u>4-16-15</u>	<u>ADBS</u>	T/S: 04/14/2015 03:52 PM LBENNETT -----

----- COMMENTS AND NOTES -----