

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD finish bonus room

Name: Melissa Booth

Address: 61 Rock Harbor Ln

Date: 8-11-15

Building Official: James Z Hull

Permit Numbers

Building: _____

Electrical: 15-500

Insulation: _____

Plumbing: 36408

Mechanical: _____

MFG Home: _____

ADDRESS . . : 61 ROCK HARBOR LN
 CONTRACTOR :
 OWNER . . : BOOTH MELISSA A
 PARCEL . . : 01-0534- - -0007- -07-
 APPL NUMBER: 15-50036408 CP ADD & ALTER RESIDENTIAL
 DIRECTIONS : T/S: 06/15/2015 09:23 AM DJOHNSON --
 BRANDERMILL SUBD LOT 4
 61 ROCK HARBOR LN
 T/S: 07/07/2015 09:57 AM SSTEWARD --
 *****DO NOT ISSUE CO UNTIL
 OPERATIONS PERMIT HAS BEEN ISSUED FOR
 SEPTIC - EXISTING TANK ORIGINALLY.
 DRAINFIELD ADDED SO IMPROVEMENT PERMIT
 ISSUED. *****
 T/S: 07/07/2015 01:00 PM DJOHNSON --

SUBDIV:
 PHONE :
 PHONE :

STRUCTURE: 000 000 FINISH BONUS ROOM IN EXISTING HOME

FLOOD ZONE : FLOOD ZONE X
 SEPTIC - EXISTING? : EXISTING
 WATER SUPPLY : COUNTY

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R329 01	7/13/15 7/13/15	JH DA	THREE TRADE FINAL TIME: 17:00 VRU #: 002686517 T/S: 07/10/2015 12:21 PM DJOHNSON THIS BONUS ROOM WAS FINISHED WITHOUT PERMITS. NO ONE HOME
R329 02	7/14/15 7/14/15	JH DA	THREE TRADE FINAL TIME: 17:00 VRU #: 002687176 T/S: 07/13/2015 01:04 PM DJOHNSON PLEASE CALL SHAUN BEFORE LEAVING OFFICE IN AM AT 919-586-2946 AND GIVE HIM AN APPROX TIME OF ARRIVAL. Need access to do roughin inspection
R329 03	7/16/15 7/16/15	JH DA	THREE TRADE FINAL TIME: 17:00 VRU #: 002688521 T/S: 07/15/2015 12:41 PM DJOHNSON PLEASE CALL SHAUN CACCIOPPO BEFORE GOING OUT. Missing air barriers on back side of knee walls & frame access holes out
R325 01	8/04/15 8/04/15	JH AP	THREE TRADE ROUGH IN TIME: 17:00 VRU #: 002697993 T/S: 08/03/2015 10:32 AM DJOHNSON CUSTOMER IS ASKING FOR ROUGH INS AND INSULATION
R329 04	8/11/15 <i>8-11-15</i>	TI <i>APJD</i>	THREE TRADE FINAL TIME: 17:00 VRU #: 002701613

COMMENTS AND NOTES

