

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential Addition

Name: Rob Jones -

Judy Stephenson

Address: 465 Dry Creek Rd.

Date: 7-7-17

Building Official: [Signature]

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

17-50040621

ADDRESS : 465 DRY CREEK RD
CONTRACTOR : JONES GEORGE ROBERT
OWNER : STEPHENSON LINWOOD & JUDY
PARCEL : 11-0661- - -0125- - -
APPL NUMBER: 17-50040621 CP ADD & ALTER RESIDENTIAL
DIRECTIONS : T/S: 01/25/2017 02:54 PM DJOHNSON --
TAKE 210 TOWARDS ANGIER AND TURN RIGHT
ONTO DRY CREEK RD. HOUSE IS DOWN ON
LEFT.

SUBDIV:
PHONE : (910) 984-7673
PHONE : (910) 893-8516

STRUCTURE: 000 000 19 X 26 BED AND BATH ADD 3 BR TOTAL

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : EXISTING
WATER SUPPLY : COUNTY

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/07/17	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002941441
	3/07/17	AP	T/S: 03/06/2017 12:34 PM DJOHNSON T/S: 03/07/2017 12:29 PM DETAYLOR
B103 01	3/21/17	DT	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002946895
	3/21/17	AP	T/S: 03/20/2017 09:15 AM BPETRICH T/S: 03/21/2017 10:29 AM DETAYLOR
B105 01	3/24/17	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002949071
	3/24/17	AP	T/S: March 24, 2017 08:36 AM BSUTTON
R425 01	5/09/17	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002969871
	5/09/17	DA	T/S: 05/08/2017 01:48 PM BPETRICH T/S: May 09, 2017 01:48 PM BSUTTON 1. Deck flashing must be under housewrap at top, or taped. 2. Windows dont meet egress. Minimum opening height must be 22 inches clear. 3. Run plumbing drain to connection point and cap/test. Do not side. Ok to insulate.
R425 02	5/18/17	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002972271
	5/18/17	AP	T/S: 05/12/2017 03:17 PM JBROCK T/S: 05/16/2017 08:15 AM DJOHNSON
R429 01	7/07/17	TI	T/S: May 18, 2017 10:28 AM BSUTTON FOUR TRADE FINAL VRU #: 002993871 VOICE MESSAGE LEFT

7-7 RF

COMMENTS AND NOTES