

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: RESIDENTIAL

Name: DANIEL & GEORGIA VANLANNON

Address: 125 RIDGE RD.

Permit Numbers

Building: 17-50041946

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home: _____

Date: 12/12/17

Building Official: [Signature]

ADDRESS : 125 RIVER RD
 CONTRACTOR :
 OWNER : VUNCANNON DANIEL C & GEORGIA A
 PARCEL : 05-0633- - -0008- - -
 APPL NUMBER: 17-50041946 CP ADD & ALTER RESIDENTIAL
 DIRECTIONS : T/S: 07/28/2017 02:49 PM BPETRICH --
 125 RIVER ROAD FUQUAY VARINA 27546
 PREMISE# 55643715
 CALLED PREMISE# IN 12/1/17 @9:28AM..LL

SUBDIV:
 PHONE :
 PHONE :

STRUCTURE: 000 000 INTERIOR RENOVATIONS ONLY

FLOOD ZONE : FLOOD ZONE X
 # BATHS : 2 # BEDROOMS : 4.00
 SEPTIC - EXISTING? : EXISTING WATER SUPPLY : COUNTY

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R425 01	9/13/17 9/13/17	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003023686 T/S: 09/11/2017 03:27 PM LLUCAS T/S: September 13, 2017 11:37 AM BSUTTON 1. Need info on basement toilet. 2. Block joint in top plate over doorway from kitchen to rear foyer. 3. Need engineers repair on beam carrying ceiling over kitchen/family room where beam stops midspan. 4. Replace joist in kitchen that is short of beam and install hanger. 5. Add bolt at flitch plate in basement. 6. Fireblock bottom of basement stairs with 2x.
R425 02	9/15/17 9/15/17	BS AP	FOUR TRADE ROUGH IN VRU #: 003024952 T/S: September 15, 2017 12:50 PM BSUTTON
M305 01	10/30/17 10/30/17	BS AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003045788 T/S: 10/26/2017 03:27 PM BPETRICH T/S: October 30, 2017 12:37 PM BSUTTON
R429 01	11/30/17 11/30/17	KS CA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003059565 T/S: 11/29/2017 12:48 PM LLUCAS T/S: 11/30/2017 12:32 PM KSLATTUM Home not ready for final. Spoke to contractor, he is looking for conditional power, but still not ready.
E209 01	12/01/17 12/01/17	BS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003060100 T/S: 11/30/2017 11:42 AM LLUCAS T/S: December 01, 2017 08:46 AM BSUTTON Conditional power is approved. Before final, cabinet must be removed to maintain service space in front of sub panel. Need premise number
R429 02	12/12/17 <u>12</u>	TI <u>AP</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003064755 T/S: 12/11/2017 09:48 AM LLUCAS

COMMENTS AND NOTES

919-868-4923