

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured Home  
Name: Sulazny Pabla

**Permit Numbers**

Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: \_\_\_\_\_  
MFG Home: 50036813

Address: 761 Pine Oak Ln

Date: 4/26/18

Building Official: [Signature]

ADDRESS : 761 PINE OAK LN  
CONTRACTOR :  
OWNER : SALAZAR PABLO  
PARCEL : 09-9563-01- -0158- -17-  
APPL NUMBER: 15-50036813 CP MANUFACTURED HOMES

SUBDIV: SWEETBRIAR ESTATES  
PHONE :  
PHONE : (919) 352-6377

DIRECTIONS : T/S: 08/06/2015 10:16 AM LBENNETT --  
761 PINEOAK ST HEAD SOUTH ON S MAIN ST  
TOWARD E FRONT ST 0.5 MI. TURN RIGHT  
ONTO W/OLD RD - 0.6 MI SLIGHT LEFT ONTO  
NC 27 WEST 19 MI. TURN LEFT ONTO NC 24  
E 1.6 MI. TURN RIGHT ONTO MARKS RD.3.2  
MI. TURN RIGHT ON PINE OAK LANE  
(SECOND, NOT FIRST) 0.6 MI. 761 PINE  
OAK STREET ON RIGHT

**STRUCTURE: 000 000 76X14 SWMH 3BDR 2BA**

FLOOD ZONE : FLOOD ZONE X  
# BATHS : 2 # BEDROOMS : 3.00  
MOBILE HOME YEAR : 1992.00 PROPOSED USE : SWMH  
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	2/09/18	AC	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003090255
	2/09/18	AP	T/S: 02/15/2018 02:10 PM KHINSON ----- T/S: 02/15/2018 02:10 PM KHINSON -----
A814 01	2/16/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003090180
	2/16/18	AP	761 PINE OAK LN CAMERON 28326 T/S: 02/16/2018 12:21 PM SBENNETT -----
T501 01	4/03/18	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003109139
	4/03/18	DA	T/S: 04/02/2018 09:40 AM JBROCK ----- T/S: 04/03/2018 04:00 PM BPETRICH ----- 1 ENGINEERING REQUIRED ON PIERS OVER 36" WITH MORE THAN 25% INSTALLED 2 REPAIR HOLES IN BELLY FABRIC
T501 02	4/13/18	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003113867
	4/13/18	AP	T/S: 04/12/2018 09:04 AM BPETRICH -----
Z818 01	4/24/18	JS	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003117439
	4/24/18	AP	T/S: 04/23/2018 08:22 AM LLUCAS -----
T507 01	4/26/18	TT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003118650
			T/S: 04/24/2018 02:40 PM LLUCAS -----

COMMENTS AND NOTES

919 352 6377