

ADDRESS : 4131 OVERHILLS RD
CONTRACTOR : J & D MOBILE HOME MOVERS
OWNER : BOWEN SAMANTHA
PARCEL : 01-0515- - -0065- - -
APPL NUMBER: 15-50037199 CP MANUFACTURED HOMES
DIRECTIONS : T/S: 09/29/2015 04:19 PM LBENNETT --
4131 OVERHILLS RD
FOLLOW 210 TOWARDS SPRING LAKE TURN
RIGHT ONTO OVERHILLS RD CONTINUE
STRAIGHT UNTIL 4131 OVERHILLS RD

SUBDIV: ANDERSON ESTATES
PHONE : (910) 671-6740
PHONE :

STRUCTURE: 000 000 28X52 DWMH 3BDR

FLOOD ZONE : FLOOD ZONE X

BEDROOMS : 3.00

PROPOSED USE : SFD

WATER SUPPLY : COUNTY

MOBILE HOME YEAR : 2015.00

SEPTIC - EXISTING? : EXISTING

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	10/23/15 10/23/15	JH CA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002733558 T/S: 10/21/2015 03:19 PM LBENNETT PER CARLIE
P307 01	10/30/15 10/30/15	JH AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002736924 T/S: 10/29/2015 02:47 PM LBENNETT
T501 02	10/30/15 10/30/15	JH DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002736700 Need engineer letter for over height mobile home
T501 03	12/03/15 <u>12-3-15</u>	TI <u>APJH</u>	R*MOBILE HOME FOUND./ M. WALL VRU #: 002748135 This job is complete. If I need something else scheduled. Please let me know how to get them all done. My cell phone is 910-797-8157

PERMIT: CPLU 00 CP LAND USE PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
Z818 01	<u>12/03/15</u>	TI	PZ*ZONING INSPECTION VRU #: 002748143 This project is complete I am trying to get all final inspections. My cell phone is 910-797-8157 if I am not doing this right please call Carla
Z820 01	12/03/15	TI	PZ*ZONING/FINAL INSPECTION VRU #: 002748150 This project is complete. I am trying to get all inspections required. Call me if I need to correct anything my cell is 910-797-8157

*Key on toilet
circuit box on back
of home.*

COMMENTS AND NOTES

** Customer said engineer letter
@ house.*

L W A P E

Larry W. Anderson, P.E.
Consulting Engineer
P.O. Box 1736
Lumberton, NC 28359

(910) 671-9530
(910) 608-2808
andersonengineeringpa@gmail.com

November 4, 2015

Vision Homes
Attention: Carla Emmons
2965 Gillespie Street
Fayetteville, NC 28306

Ref.: Jonathan Ferguson & Samantha Bowen
Mobile Home Foundation Certification
4131 Overhills Road
Spring Lake, NC 28390

Carla,

Based upon my inspection of the additional cross bracing ties and surface reinforcing on the piers for the above referenced home, I am of the opinion the over height setup is sufficient to resist any anticipated forces.

Should you have any questions, please do not hesitate to contact me.

Sincerely,


Larry W. Anderson, P.E.
LWA/jeg

