

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD Manuf 2x

Permit Numbers

Name: Pamela T Thomas

Building: _____

Address: 353 Longleaf Dr

Electrical: _____

Lillington NC 27546

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 15-50037467

Date: 03/24/2016

Building Official: Brad Sutton

ADDRESS : 353 LONGLEAF DR SUBDIV: LANDMARK DEVELOPMENT
 CONTRACTOR : PHONE :
 OWNER : THOMAS PAMELA T PHONE :
 PARCEL : 03-0507- - -0215- -05-
 APPL NUMBER: 15-50037467 CP MANUFACTURED HOMES
 DIRECTIONS : T/S: 11/13/2015 11:40 AM LBENNETT --
 TAKE HWY 27 OUT OF LILLINGTON TURN LEFT
 ON NURSERY RD - TURN RIGHT ON KRAMER RD
 - GOT TO STOP SIGN TURN LEFT ON DOCS RD
 - TURN RIGHT ON LONGLEAF DR - GO TO END
 OF PAVEMENT CONTINUE ON DIRT RD - TURN
 LEFT AT NEXT DRIVEWAY - PROPERTY ON
 RIGHT SIDE OF DRIVEWAY

STRUCTURE: 000 000 24X70 DWMH 4BDR DECK FUTURE/ STEPS NOW

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 PROPOSED USE : DWMH
 SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	3/07/16 3/07/16	MR DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002785392 T/S: 03/07/2016 12:37 PM MREARIC ----- need engineers approval letter onb setup drain test ok
H824 01	3/08/16 3/08/16	BM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002787000 T/S: 03/09/2016 11:29 AM SSTEWARD ----- T/S: 03/09/2016 11:29 AM SSTEWARD -----
T501 02	3/09/16 3/09/16	MR AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 002786514 T/S: 03/09/2016 02:02 PM MREARIC ----- rec'd engineers letter ... bracken 3/7/16
A814 02	3/10/16 3/10/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002787562 353 LONGLEAF DR LILLINGTON 27546 *****353, 355, 357 ALL #'S MUST BE POSTED AT THE ENTRANCE OF LONG DRIVE/ACCESS QUESTIONS? SHEILA 910814-6171 T/S: 03/10/2016 10:49 AM SBENNETT -----
A814 01	3/10/16 3/10/16	SB CA	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002787240 383 LONGLEAF DR LILLINGTON 27546
Z818 01	3/10/16 3/10/16	AD DA	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002787232 T/S: 03/09/2016 02:32 PM DJOHNSON ----- NOT READY FOR INSPECTION. T/S: 03/10/2016 10:49 AM ADRIGGER ----- T/S: 03/11/2016 02:02 PM DJOHNSON ----- T/S: 03/11/2016 02:02 PM DJOHNSON -----
Z818 02	3/14/16 3/14/16	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002788495 T/S: 03/11/2016 02:03 PM DJOHNSON ----- T/S: 03/14/2016 09:09 AM ADRIGGER -----
T507 01	3/23/16 3/23/16	BS DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002790983 T/S: 03/22/2016 08:11 AM LBENNETT ----- T/S: March 23, 2016 01:28 PM BSUTTON ----- 1. Ground rods must be at least 6 feet apart. 2. Need an intersystem bonding block on service grounding electrode conductor. 3. Need a vacuum breaker at hose bib.
T507 02	3/24/16	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002793891

PREPARED 3/23/16, 14:20:13
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 27
DATE 3/24/16

ADDRESS . . : 353 LONGLEAF DR
CONTRACTOR :
OWNER . . : THOMAS PAMELA T
PARCEL . . : 03-0507- - -0215- -05-
APPL NUMBER: 15-50037467 CP MANUFACTURED HOMES

SUBDIV: LANDMARK DEVELOPMENT
PHONE :
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	------------------------	----------------	---------------------------------

3:24.16 APBS

----- COMMENTS AND NOTES -----