

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy:

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured

Name: William Stewart

Address: 43 Arthur Lucas LN

Date: 7/5/17

Building Official: [Signature]

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 50040590

ADDRESS* . . : 43 ARTHUR LUCIUS LN
CONTRACTOR : MILLER MOBILE HOME SERVICE,
OWNER . . . : STEWART WILLIAM C & LARRY J
PARCEL . . . : 13-0620- - -0107- - -
APPL NUMBER: 17-50040590 CP MOBILE HOME PARK
DIRECTIONS : T/S: 01/19/2017 04:29 PM LBENNETT --
43 ARTHUR LUCIOUS LN - MAMERS MHP
T/S: 03/06/2017 01:42 PM BPETRICH --
PREMISE 93414912

SUBDIV: MARVIN & HENRIETTA MURRAY
PHONE : (910) 308-1254
PHONE :

STRUCTURE: 000 000 16X80 SWMH 3BDR 2006

BEDROOMS : 3.00
PROPOSED USE : SFD

MOBILE HOME YEAR : 2006.00
SEPTIC - EXISTING? : EXIST

PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	3/01/17	TSG	R*MOBILE HOME FOUND./ M. WALL VRU #: 002938815
	3/01/17	DA	25% of piers are greater than 36" requireing engineering
T501 02	3/28/17	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002950541
	3/28/17	AP	T/S: 03/27/2017 01:55 PM JBROCK ----- eng letter is being emailed to me eng letter attached
A814 01	3/29/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002951374
	3/29/17	AP	43 ARTHUR LUCIUS LN LILLINGTON 27546 T/S: 03/29/2017 09:46 AM SBENNETT -----
Z818 01	3/29/17	RB	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002951366
	3/29/17	AP	T/S: 03/29/2017 10:06 AM RBAKER -----
T507 01	3/31/17	DJ	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002951978
	3/31/17	CA	T/S: 03/29/2017 03:17 PM LBENNETT ----- T/S: 03/31/2017 03:50 PM DJOHNSON -----
T507 02	4/05/17	TT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002954709
			T/S: 04/04/2017 01:49 PM BPETRICH ----- THIS ALREADY HAS POWER TURNED ON

COMMENTS AND NOTES

Power connected with out inspection