

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Johnson, Kenneth Elman

Address: 74 Kelly Ln  
Coats, NC 27521

Date: 8/16/17

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 17-50040873

Building Official: [Signature]

ADDRESS : 74 KELLY LN  
CONTRACTOR : STATE MOBILE HOME MOVERS  
OWNER : JOHNSON KENNETH ELMON  
PARCEL : 07-1610- - -0063- -06-  
APPL NUMBER: 17-50040873 CP MOBILE HOME PARK  
DIRECTIONS : T/S: 03/03/2017 09:24 AM LBENNETT --  
TAKE 27 PAST COATS TURN RIGHT ON BAILEY  
RD- .6 MILES RIGHT ON KELLY LN 2ND LOT  
ON RIGHT

SUBDIV: D KENT TURLINGTON  
PHONE : (910) 894-8038  
PHONE : (919) 894-3893

STRUCTURE: 000 000 24X48 DWMH 3BDR 1999

# BEDROOMS : 3.00 MOBILE HOME YEAR : 1999.00  
PROPOSED USE : SFD SEPTIC - EXISTING? : EXIST

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	5/31/17	JLP	R*MOBILE HOME FOUND./ M. WALL VRU #: 002977979
	5/31/17	DA	House must be unlocked for inspection.
A814 01	6/01/17	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002979169
	6/01/17	AP	74 KELLY LN LOT 11 COATS 27521 T/S: 06/01/2017 08:34 AM TWARD -----
T501 02	6/01/17	DT	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002979177
	6/01/17	AP	T/S: 05/31/2017 03:23 PM BPETRICH ----- T/S: 06/01/2017 11:46 AM DETAYLOR -----
Z818 01	6/05/17	AD	PZ*ZONING INSPECTION VRU #: 002980073
	6/05/17	AP	T/S: 06/05/2017 12:08 PM ADRIGGER -----
T507 01	6/08/17	KS	R*MANUFACTURED HOME FINAL VRU #: 002981642
	6/08/17	DA	T/S: 06/08/2017 03:23 PM KSLATTUM ----- Interior not finished. No water on house. Not ready for occupancy. OK for electricity
T507 02	7/24/17	DT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003001427
	7/24/17	DA	T/S: 07/21/2017 08:32 AM JBROCK ----- T/S: 07/24/2017 02:42 PM DETAYLOR ----- Repair damages wall/flooring Lock missing on front door Finish framing/siding around front door
T507 03	8/16/17	TI	R*MANUFACTURED HOME FINAL VRU #: 003012493

-----COMMENTS AND NOTES-----