

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD Manuf 1x

Name: JMH Howard Trust

Address: 928 Rollins Road

Fuquay Varina NC 27526

Date: 08/11/2017

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 17-50040957

Building Official: Brad Sutton

ADDRESS : 928 ROLLINS RD SUBDIV:
CONTRACTOR : COOPERS MOBILE HOME MOVING SER PHONE : (919) 553-6602
OWNER : JMH HOWARD TRUST PHONE :
PARCEL : 08-0645- - -0003- - -
APPL NUMBER: 17-50040957 CP MOBILE HOME PARK

DIRECTIONS : T/S: 03/17/2017 08:54 AM BPETRICH --
401S - TURN LEFT ON PINEY GROVE WILBON
RD - LEFT ON WAGSTAFF ROAD - LEFT ON
ROLLINS ROAD - LOT 49 IS ON THE SOUTH
EAST CORNER OF THE INTERSECTION OF
WAGSTAFF & ROLLINS

STRUCTURE: 000 000 14X70 2 BDRM SWMH

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 2.00 MOBILE HOME YEAR : 1985.00
PROPOSED USE : SWHM SEPTIC - EXISTING? : EXIST

PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/01/17 5/31/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002978658 928 ROLLINS RD FUQUAY VARINA 27526 T/S: 05/31/2017 12:14 PM SBENNETT -----
T501 01	6/01/17 6/01/17	BS DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002978641 T/S: 05/31/2017 08:09 AM BPETRICH ----- T/S: June 01, 2017 10:28 AM BSUTTON ----- Need water test on drain. Install standpipe at cleanout up to floor level, and fill with water
T501 02	7/03/17 7/03/17	BS AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002992246 T/S: 06/30/2017 08:13 AM BPETRICH ----- T/S: July 03, 2017 11:58 AM BSUTTON -----
Z818 01	7/17/17 7/17/17	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002998193 T/S: 07/14/2017 01:56 PM BPETRICH ----- T/S: 07/17/2017 10:53 AM ADRIGGER -----
T507 01	7/18/17 7/18/17	JLP DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002998946 T/S: 07/17/2017 02:26 PM BPETRICH ----- 1-Front and back steps bottom step to tall. 2-Missing pieces of landing on front porch. 3-Need two working smoke detectors. 4-Fix broken window.
T507 02	8/11/17 <i>8/11-17</i>	TI <i>APBS</i>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003011129 T/S: 08/10/2017 02:34 PM BPETRICH -----

----- COMMENTS AND NOTES -----

