

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330
(919) 774-6074 • bjbracken@windstream.net

July 31, 2018

Harnett County Building Inspections
P.O. Box 65
Lillington, NC 27546

REF: Single wide manufactured
home set-up
Samuel Turner, Owner
181 Bald Eagle Cir.
Harnett Co, NC

Dear Sir/Madam,

I made an onsite visit to the above referenced single wide mobile home set-up on July 31, 2018. The high end was approximately 60" above finish grade. The tie downs and piers are adequate. Because of the excessive height, I recommended that 4 sets of cross straps be placed at the high end. The piers were set on solid concrete blocks. The home is anchored and supported adequately to resist the live, dead and wind loads for this area; and meets or exceeds the requirements set forth in the State of N.C. Regulations for Manufactured/Mobile Homes, 2004 Edition.

The cross straps were in place and observed on my final visit.

If you have any questions, please give me a call at 919-774-6074.



Robert J. Bracken, PE

RJB:jeb

