

08500 20994
Ent 10-7-09 ULD

Application for Building and Trade Permit

Owner's Name: CHOO CHOO HOMES Date: _____
Address: 937 LASATER RD BUNN LEVEL Phone: 910 860 8787
Directions to job site: HWY 210 5TH FOR 10 MILES. T/L ON LASATER RD (S/R 1088)
FOR .2 MILES TO LOT ON RIGHT

Subdivision: _____ Lot: _____
Construction Type: (Please Check) Building Use: (Please Check)
 New Residential
 Renovation Modular
 Addition Commercial
 Moved House Multi-Family
 Other
Description of Proposed Work: INSTALL ON FRAME MODULAR
Total Project Cost: 232,500

Building Permit Information

Heated SF 2652 Crawl Space Building Construction Cost \$ 210,000
Unheated SF _____ Slab () Acres Disturbed _____ Stories 1
CHOO'S M.H. TRANSIT Telephone 910 860 8787
Building Contractor's Company Name Telephone 3532 (BOND ATTACHED)
4209 BRAGG BLVD, PAYETTEVILLE NC 28303 License # _____
Address _____
Signature of Officer(s) of Corporation _____

Electrical Permit Information

Description of Work INSTALL ELECTRICAL Hook up Electrical Cost \$ 800
TS Pole: Yes () No () Underground Overhead ()
Permanent Service: Underground Overhead () Service Size: 200 Amps
XAVIER POWER SYSTEMS Telephone 910 734 7813
Electrical Contractor's Company Name Telephone 23734 EC-L
Po Box 234 ST PAULS NC 28384 License # _____
Address _____
Signature of Officer(s) of Corporation _____

Mechanical Permit Information

Description of Work INSTALL HEAT PUMP
Number of Units 1 Type System HEAT PUMP Mechanical Cost \$ 6000
CAROLINA HILLS HEATING + COOLING Telephone 910 585 2425
Mechanical Contractor's Company Name Telephone 23549 H-3 H-L
433 JAMES H. RD CAMERON 28326 License # _____
Address _____
Signature of Officer(s) of Corporation _____

Plumbing Permit Information

Description of Work Hook up HOME TO COUNTY WATER + SEPTIC
Number of Baths 2 Plumbing Cost \$ 2300
JACKIES PLUMBING CO Telephone 910 521 9052
Plumbing Contractor's Company Name Telephone 06739
1619 PHILADELPHUS RD PEMBROKE 28372 License # _____
Address _____
Signature of Officer(s) of Corporation _____

Insulation Permit Information

Residential Other () Not Required ()
SCHULT HOMES Address Richfield NC Telephone 800 222 6478
Insulation Contractor's Company Name _____

BULLARD

Sprinkler System Information

Sprinkler Contractor's Company Name

Telephone

Contact Person

Address

License #

Signature of Officer(s) of Corporation

Fire Alarm System Information

Fire Alarm Contractor's Company Name

Telephone

Contact Person

Address

License #

Signature of Officer(s) of Corporation

Driveway Access

NC Department of Transportation Driveway Access/Permit? Yes No

I hereby certify that I have the authority to make necessary application, that the application is correct and that the construction will conform to the regulations in the Building, Electrical, Plumbing and Mechanical codes, and the Harnett County Zoning Ordinance. I state the information on the above contractors is correct as known to me and if any changes occur including listed contractors, site plan, building and trade plans, Environmental Health permit changes or proposed use changes, I certify it is my responsibility to notify the Harnett County Central Permitting Division of any and all changes.

Signature of Owner/Contractor/Officer(s) of Corporation

Date

**Affidavit for Worker's Compensation
N.C.G.S. 87-14**

The undersigned applicant for Building Permit # _____ being the:

_____ Contractor
_____ Owner
 _____ Officer/Agent of the Contractor or Owner

Do hereby confirm under penalties of perjury that the person(s), firm(s) or corporation(s) performing the work set forth in the permit:

_____ Has/have three (3) or more employees and has/have obtained workers' compensation insurance to cover them.

_____ Has/have one (1) or more subcontractors(s) and has/have obtained workers' compensation insurance to cover them.

_____ Has/have one (1) or more subcontractors(s) who has/have their own policy of workers' compensation insurance covering themselves.

_____ Has/have not more than two (2) employees and no subcontractors.

While working on the project for which this permit is sought it is understood that the Central Permitting Department issuing the permit may require certificates of coverage of worker's compensation insurance prior to issuance of the permit and at any time during the permitted work from any person, firm or corporation carrying out the work.

Firm Name: CHOO CHOO HOMES

By/Title: COLIN WATSON PROJECT MANAGER

Date: _____

GARAGE
ADDITION
~~TO~~ TO MODULAR

Plan Box Number FILE

Job Name CHOO CHOO Homes

Date: 10-8-08

Required Inspections for SFA/SFD

Appl. # 0850020994
Valuation \$31,446
Sq. Feet 484

Sequence

10	<input checked="" type="checkbox"/>	R* Bldg. Footing
10-30		R* Elec. Temp Service Pole
20	<input checked="" type="checkbox"/>	R* Building Foundation
20	<input checked="" type="checkbox"/>	Address Confirmation
30-999		Open Floor
30-999		R* Bldg. Slab Insp.
30-999		R* Elec. Under Slab
30-999		R* Plumb. Under Slab
40		Four Trade Rough In
40		Four Trade Rough In > 2500
40		Three Trade Rough In
40		Three Trade Rough In > 2500
40	<input checked="" type="checkbox"/>	Two Trade Rough In
40		Two Trade Rough In > 2500
40		One Trade Rough In
40		One Trade Rough In > 2500
50		R* Insulation
60		Four Trade Final
60		Four Trade Final > 2500
60		Three Trade Final
60		Three Trade Final > 2500
60	<input checked="" type="checkbox"/>	Two Trade Final
60		Two Trade Final > 2500
60		One Trade Final
60		One Trade Final > 2500
999	<input checked="" type="checkbox"/>	Envir. Operations Permit

(ON FRAME MOD.)

Plan Box Number FILE

Job Name CHOO CHOO HOMES

Date: 10-7-08

Required Inspections for SFA/SFD

Appl. # 0850020994

Valuation \$176,008

Sq. Feet 2709

Sequence

10	<input checked="" type="checkbox"/>	R* Bldg. Footing
10-30	<input checked="" type="checkbox"/>	R* Elec. Temp Service Pole
20	<input checked="" type="checkbox"/>	R* Building Foundation
20	<input checked="" type="checkbox"/>	Address Confirmation
30-999	<input type="checkbox"/>	Open Floor
30-999	<input type="checkbox"/>	R* Bldg. Slab Insp.
30-999	<input type="checkbox"/>	R* Elec. Under Slab
30-999	<input type="checkbox"/>	R* Plumb. Under Slab
40	<input checked="" type="checkbox"/>	Four Trade Rough In
40	<input type="checkbox"/>	Four Trade Rough In > 2500
10	<input type="checkbox"/>	Three Trade Rough In
40	<input type="checkbox"/>	Three Trade Rough In > 2500
40	<input type="checkbox"/>	Two Trade Rough In
40	<input type="checkbox"/>	Two Trade Rough In > 2500
40	<input type="checkbox"/>	One Trade Rough In
40	<input type="checkbox"/>	One Trade Rough In > 2500
50	<input checked="" type="checkbox"/>	R* Insulation
60	<input checked="" type="checkbox"/>	Four Trade Final
50	<input type="checkbox"/>	Four Trade Final > 2500
60	<input type="checkbox"/>	Three Trade Final
60	<input type="checkbox"/>	Three Trade Final > 2500
60	<input type="checkbox"/>	Two Trade Final
60	<input type="checkbox"/>	Two Trade Final > 2500
60	<input type="checkbox"/>	One Trade Final
60	<input type="checkbox"/>	One Trade Final > 2500
999	<input checked="" type="checkbox"/>	Envir. Operations Permit

Effective Date: September 30, 2008

**NORTH CAROLINA MODULAR BUILDING
SET-UP CONTRACTOR LICENSE BOND**

70593789

WE, Choo's Mobile Home Transit, Inc. as principal,

located at 4209 Bragg Blvd., Fayetteville, NC 28305

and WESTERN SURETY COMPANY

(surety) of 101 S. Phillips Avenue, Sioux Falls, South Dakota 57104-6703

(address) a corporation incorporated under the laws of the State of South Dakota

and duly licensed to transact a surety business in the State of North Carolina as surety, are indebted and bound to the Harnett County (city or county inspection department) in the sum of five

thousand (\$5,000) dollars for which payment we bind ourselves and our legal representatives jointly and severally.

THE CONDITION OF THIS OBLIGATION IS SUCH, that whereas the principal has entered into a contract for the set-up and installation of the modular building described herein;

NOW, THEREFORE, if the principal and all his agents and employees shall set-up and install said modular building in compliance with the regulations of the North Carolina State Building Code governing installation of modular buildings, then this obligation shall be null and void; otherwise, it shall be in full force and effect.

It is expressly provided that:

1. This bond is executed by the said principal and surety to enable the principal to set-up one North Carolina labeled modular building.
2. This bond is in full force and effect as to the above State Building Code obligations of the principal for the set-up of one North Carolina labeled modular building at the following address:
Street 837 Lasater Road
City Bunnlevel, North Carolina
3. This bond will remain in full force and effect for one year following the issuance of the certificate of compliance for the modular building.
4. The bond must remain on file with the Harnett County (city or county inspection dept.).
5. The owner of the modular building described in paragraph 2, who sustains any loss or damage by reason of any act or omission covered by this bond may, in addition to any other remedy that he may have, bring an action in his own name on this bond for the recovery of damages sustained by him.
6. It is further understood and agreed that this bond shall be open to successive claims up to the face value of the bond. The surety shall not be liable for successive claims in excess of the bond amount, regardless of the number of claims made against the bond.

In Witness Whereof, the above bounden parties have executed this instrument under their several seals, this the 30th day of September, 2008, the name and corporate seal of each corporate party being hereto affixed and these presents duly signed by its undersigned representative, pursuant to authority of its governing body.



[Handwritten Signature]

Signature of Principal

WESTERN SURETY COMPANY
Surety by *[Handwritten Signature]* Title

(signature)

Paul T. Bruflat

(printed name)

Title Senior Vice President

101 S. Phillips Avenue

Address Sioux Falls, South Dakota 57104-6703

1076 LILLINGTON HWY. N.C. Resident Agent

SPRING LAKE, NC 28390

Address

Power of Attorney Attached

Western Surety Company

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS:

That WESTERN SURETY COMPANY, a corporation organized and existing under the laws of the State of South Dakota, and authorized and licensed to do business in the States of Alabama, Alaska, Arizona, Arkansas, California, Colorado, Connecticut, Delaware, District of Columbia, Florida, Georgia, Hawaii, Idaho, Illinois, Indiana, Iowa, Kansas, Kentucky, Louisiana, Maine, Maryland, Massachusetts, Michigan, Minnesota, Mississippi, Missouri, Montana, Nebraska, Nevada, New Hampshire, New Jersey, New Mexico, New York, North Carolina, North Dakota, Ohio, Oklahoma, Oregon, Pennsylvania, Rhode Island, South Carolina, South Dakota, Tennessee, Texas, Utah, Vermont, Virginia, Washington, West Virginia, Wisconsin, Wyoming, and the United States of America, does hereby make, constitute and appoint

Paul T. Bruflat of Sioux Falls,
State of South Dakota, its regularly elected Senior Vice President,
as Attorney-in-Fact, with full power and authority hereby conferred upon him to sign, execute, acknowledge and deliver for and on its behalf as Surety and as its act and deed, the following bond:

One MODULAR BUILDING SET-UP CONTRACTOR

bond with bond number 70593789

for CHOO'S MOBILE HOME TRANSIT, INC.

as Principal in the penalty amount not to exceed: \$.5,000.00

Western Surety Company further certifies that the following is a true and exact copy of Section 7 of the by-laws of Western Surety Company duly adopted and now in force, to-wit:

Section 7. All bonds, policies, undertakings, Powers of Attorney, or other obligations of the corporation shall be executed in the corporate name of the Company by the President, Secretary, any Assistant Secretary, Treasurer, or any Vice President, or by such other officers as the Board of Directors may authorize. The President, any Vice President, Secretary, any Assistant Secretary, or the Treasurer may appoint Attorneys-in-Fact or agents who shall have authority to issue bonds, policies, or undertakings in the name of the Company. The corporate seal is not necessary for the validity of any bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation. The signature of any such officer and the corporate seal may be printed by facsimile.

In Witness Whereof, the said WESTERN SURETY COMPANY has caused these presents to be executed by its
Senior Vice President with the corporate seal affixed this 30th day of September,
2008

ATTEST

L. Nelson

L. Nelson, Assistant Secretary


WESTERN SURETY COMPANY

By

Paul T. Bruflat


Paul T. Bruflat, Senior Vice President

STATE OF SOUTH DAKOTA }
COUNTY OF MINNEHAHA } ss



On this 30th day of September, 2008, before me, a Notary Public, personally appeared
Paul T. Bruflat and L. Nelson

who, being by me duly sworn, acknowledged that they signed the above Power of Attorney as Senior Vice President
and Assistant Secretary, respectively, of the said WESTERN SURETY COMPANY, and acknowledged said instrument to be the
voluntary act and deed of said Corporation.



D. Krell

Notary Public

My Commission Expires November 30, 2012

