

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy:

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Modular Home
Name: Millrap Tangia Douglas + Gary

Address: 981 Rosser Pittman Rd

Date: 1/13/16

Building Official: _____

Permit Numbers

Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: _____
MFG Home: _____

30036733

ADDRESS : ROSSER-PITTMAN RD SUBDIV:
 CONTRACTOR : PHONE :
 OWNER : MILLSAP TANGIA DOUGLAS & GARY PHONE : (919) 258-9567
 PARCEL : 13-9680- - -0062- - -
 APPL NUMBER: 15-50036733 CP MODULAR HOME
 DIRECTIONS : T/S: 07/28/2015 01:47 PM LBENNETT --
 TAKE 421 W FOR APPROX 13 MI TOWARDS
 SANFORD. WHEN YOU COME TO THE TRAFFIC
 LIGHT IN SEMINOLE TURN LEFT ON MCARTHUR
 RD. THEN TAKE THE FIRST RIGHT TURN ON
 TO ROSSER PITTMAN RD. DRIVE DOWN ROSSER
 PITTMAN RD FOR APPROX 1/2 MILE AT THE
 INTERSECTION OF KNIGHT RD AND SEMPTE
 LN TURN ONTO THE 2ND DIRT RD DRIVEWAY
 ON THE LEFT. CONTINUE FOR APPROX 500 FT
 VEER RIGHT PASS THE SINGLEWIDE AND PASS

STRUCTURE: 000 000 278X54 MOD 4BDR OFF FRAME
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 SEPTIC - EXISTING? : NEW
 WATER SUPPLY : WELL

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/27/15	TSG	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002735197
	10/27/15	AP	T/S: 10/27/2015 01:26 PM SGUY
R125 01	1/06/16	TSG	ONE TRADE ROUGH IN VRU #: 002760943
	1/06/16	AP	VOICE MESSAGE LEFT
R131 01	1/13/16	AP	ONE TRADE FINAL TIME: 17:00 VRU #: 002764603
			T/S: 01/12/2016 11:47 AM DJOHNSON

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/27/15	TSG	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002735421
	10/27/15	AP	
B103 01	11/20/15	TSG	R*BLDG FOUND & TEMP SVC POLE VRU #: 002743532
	11/20/15	AP	Please inspect the foundation for the modular home. Thank you
A814 01	11/20/15	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002743557
	11/19/15	AP	981 Rosser Pittman Rd Broadway, NC 27505
			T/S: 11/19/2015 11:32 AM TWARD
B119 01	12/01/15	TSG	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 002747376
	12/01/15	AP	T/S: 11/30/2015 02:39 PM DJOHNSON
H824 01	12/07/15	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002750776
	12/07/15	AP	T/S: 12/08/2015 12:03 PM SSTEWARD
			T/S: 12/08/2015 12:04 PM SSTEWARD
R425 01	12/18/15	TSG	FOUR TRADE ROUGH IN VRU #: 002755692
	12/18/15	AP	Plumbing test, electric and hvac is ready to go, Thanks
R429 01	1/08/16	TSG	FOUR TRADE FINAL VRU #: 002762391
	1/08/16	DA	HOUSE IS READY FOR FINAL BUILDING INSPECTION. THANKS

ADDRESS : ROSSER-PITTMAN RD
CONTRACTOR :
OWNER : MILLSAP TANGIA DOUGLAS & GARY
PARCEL : 13-9680- - -0062- - -
APPL NUMBER: 15-50036733 CP MODULAR HOME

SUBDIV:
PHONE :
PHONE : (919) 258-9567

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	1/12/16 1/12/16	TSG DA	1- INSULATION ON THE GROUND AND MISSING IN SEVERAL AREAS OF CRAWL SPACE. 2-NO LADDER ACCESS TO ATTIC 3-UNPROTECTED CONDUCTOR IN CABINET FOR DISHWASHER.4-MISSING HOUSE NUMBERS FOUR TRADE FINAL VRU #: 002763811 READY FOR RE-INSPECTION. FINAL, THANKS
R429 03	1/13/16	TL	AIR ADMITANCE VALVE TERMANATED IN THE ATTIC FOUR TRADE FINAL TIME: 17:00 VRU #: 002764595 T/S: 01/12/2016 11:47 AM DJOHNSON

COMMENTS AND NOTES