

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**  \_\_\_\_\_

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Modular Home  
Name: Wallace Norman Lee Sr + Patsy

Address: 151 Rad St

Date: 1/11/16

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_ 28

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_ 36

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_ 500

ADDRESS : 151 RAD ST SUBDIV:  
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600  
 OWNER : WALLACE NORMAN LEE SR & PATSY PHONE :  
 PARCEL : 13-0610- - -0363- -20-  
 APPL NUMBER: 15-50036987 CP MODULAR HOME  
 DIRECTIONS : T/S: 08/28/2015 08:56 AM JBROCK ----  
 SPRING HILL CHURCH RD TO SUITT RD TO  
 RAD ST

**STRUCTURE: 000 000 60X26.8 4BDR MOD OFF FRAME**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : .00 SEPTIC - EXISTING? : NEW TANK  
 WATER SUPPLY : COUNTY

**PERMIT: CPMH 00 CP MODULAR**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	11/30/15	TSG	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002746428
	11/30/15	AP	
A814 01	12/16/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002754778
	12/16/15	AP	151 RAD ST LILLINGTON 27546 T/S: 12/16/2015 08:42 AM SBENNETT -----
B103 01	12/16/15	MR	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002754893
	12/16/15	AP	T/S: 12/15/2015 01:25 PM LBENNETT ----- T/S: 12/16/2015 01:54 PM MREARIC -----
B119 01	12/18/15	MR	R*MOD MARRIAGE WALL VRU #: 002755775
	12/18/15	AP	T/S: 12/18/2015 11:57 AM MREARIC ----- marriage wall only
R425 02	12/31/15	TI	FOUR TRADE ROUGH IN VRU #: 002759959
	12/30/15	CA	
R425 01	12/31/15	TI	FOUR TRADE ROUGH IN VRU #: 002759892
	12/30/15	CA	
H824 01	1/04/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002761237
	1/04/16	AP	T/S: 01/05/2016 12:36 PM SSTEWARD ----- T/S: 01/05/2016 12:36 PM SSTEWARD -----
R425 03	1/05/16	TSG	FOUR TRADE ROUGH IN VRU #: 002759967
	1/05/16	AP	
R131 01	1/08/16	TSG	ONE TRADE FINAL VRU #: 002762102
	1/08/16	DA	1- FRONT STEPS, FIRST STEP GREATER THAN 8 1/4. 2-LEFT SIDE REAR FOUNDATION VENT REQUIRES A VENT WELL 3-COULD NOT LOCATE TWO GROUND RODS FOR METERBASE.
R429 01	1/08/16	TSG	FOUR TRADE FINAL TIME: 17:00 VRU #: 002763001
	1/08/16	DA	T/S: 01/07/2016 02:28 PM DJOHNSON ----- <del>1- FRONT STEPS, FIRST STEP GREATER THAN 8 1/4</del> 2-LEFT SIDE REAR FOUNDATION VENT REQUIRES VET WELL 3-COULD NOT LOCATE TWO GROUND RODS FOR METERBASE
R429 02	1/11/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002763662

----- COMMENTS AND NOTES -----