

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**   X  

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: Johnson, Randy & Melanie B

Address: 515 CW Johnson Ln  
Lillington, NC 27546

Date: 8-3-16

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: \_\_\_\_\_  
MFG Home: \_\_\_\_\_

16-50038023

ADDRESS : 516 C W JOHNSON LN  
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER  
 OWNER : JOHNSON RANDY C & MELANIE B  
 PARCEL : 10-0567- - -0016- -04-  
 APPL NUMBER: 16-50038023 CP MODULAR HOME  
 DIRECTIONS : T/S: 02/16/2016 03:18 PM JBROCK ----  
 LEFT ON TITAN ROBERTS RD R ONTO C W  
 JOHNSON LN ALL THE WAY BACK

SUBDIV:  
 PHONE : (919) 775-3600  
 PHONE :

STRUCTURE: 000 000 76X30.4 3BDR MOD W/ 12X24 F.PORCH

FLOOD ZONE : FLOOD ZONE X

# BEDROOMS : 3.00

SEPTIC - EXISTING? : NEW TANK

WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/07/16 6/07/16	JH DA	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002826840 1)The bottom of the footing is to be 12" below grade per code.2)Step down boards need to be 12" behind step down
B101 02	6/09/16 6/09/16	JH AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002827657
A814 01	6/23/16 6/23/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002834786 515 C W JOHNSON LN LILLINGTON 27546 T/S: 06/23/2016 08:43 AM SBENNETT
B103 01	6/24/16 6/24/16	JH AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002834794 Remove grass from inside of foundation
B119 01	7/05/16 7/05/16	JH AP	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 002839397 T/S: 07/01/2016 02:37 PM DJOHNSON
H824 01	7/20/16 7/20/16	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002851103 T/S: 07/29/2016 04:32 PM SSTEWARD T/S: 07/29/2016 04:35 PM SSTEWARD
R425 01	7/26/16 7/26/16	JH AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002848794 T/S: 07/25/2016 03:16 PM DJOHNSON
R131 01	8/02/16 8/02/16	MR DA	ONE TRADE FINAL VRU #: 002851269 house and porch final..thanks T/S: 08/02/2016 12:14 PM MREARIC check dryer vent. it is moved? grade around house install light on porch
R131 02	8/03/16 <u>8/3/16</u>	TI <u>AP</u>	ONE TRADE FINAL VRU #: 002852341

COMMENTS AND NOTES