

**COUNTY OF HARNETT  
DEPARTMENT OF BUILDING INSPECTION  
AND PLANNING/DEVELOPMENT  
CERTIFICATE OF COMPLIANCE**

SCANNED

This certificate issued pursuant to the requirements of Section 307 of the North Carolina Administration Code and the Harnett County Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Residential

Type of Construction: Modular

Owner of Building: Thomas Womble

Building Address: 2335 Adcock Rd

Zoning District: \_\_\_\_\_

Zoning Permit No.: \_\_\_\_\_

Conditional Use Permit No.: \_\_\_\_\_

Building Permit No.: \_\_\_\_\_

Electrical Permit No.: \_\_\_\_\_

Insulation Permit No.: \_\_\_\_\_

Plumbing Permit No.: \_\_\_\_\_

Mech. Permit No.: \_\_\_\_\_

Envir. C.O. No.: \_\_\_\_\_

Date: 12/7/16

[Signature]  
Building Official

[Signature]  
Zoning Official

ADDRESS : 2335 ADCOCK RD  
CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER  
OWNER : WOMBLE THOMAS A  
PARCEL : 13-0519- - -0120- -11-  
APPL NUMBER: 16-50039833 CP MODULAR HOME  
DIRECTIONS : T/S: 09/27/2016 10:56 AM JBROCK ----  
ADCOCK RD

SUBDIV: HUGH MICHAEL RAY  
PHONE : (919) 775-3600  
PHONE :

**STRUCTURE: 000 000 28X60 3BDR MOD**

FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . . : 3.00 SEPTIC - EXISTING? . . . . : EXT TANK  
WATER SUPPLY . . . . . : COUNTY

**PERMIT: CPMH 00 CP MODULAR**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/28/16 10/28/16	MR AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002890465 T/S: 10/26/2016 03:01 PM JBROCK ----- T/S: 10/28/2016 01:58 PM MREARIC -----
B103 01	11/10/16 11/10/16	TSG AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002896348
A814 01	11/10/16 11/10/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002896322 2335 ADCOCK RD LILLINGTON 27546 T/S: 11/10/2016 08:48 AM SBENNETT -----
B119 01	11/15/16 11/15/16	TSG AP	R*MOD MARRIAGE WALL VRU #: 002898138
R425 01	11/30/16 11/30/16	TSG AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002903078 T/S: 11/29/2016 08:18 AM JBROCK -----
R131 01	12/02/16 12/02/16	TSG DA	ONE TRADE FINAL VRU #: 002905560 1-NEED MOCIP INDICATED ON HVAC UNIT UNDER HOME TO VERIFY BREAKER SIZE. 2-SEAL FLOOR AT DRYER DUCT. 3-SEAL OPEN CONDUIT IN PANEL. 4-INSTALL HANDRAIL FOR STAIRS TO ATTIC.
R429 01	12/03/16 12/05/16	TI CA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002906469 T/S: 12/02/2016 03:48 PM JBROCK -----
R429 02	12/06/16 12/06/16	TSG DA	FOUR TRADE FINAL VRU #: 002906592 HANDRAIL STILL NOT COMPLETE IN STAIR AREA. FIRST STEP FLIGHT REQUIRES HAND RAIL ALSO.
R429 03	12/07/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002907525 T/S: 12/06/2016 11:49 AM JBROCK -----

COMMENTS AND NOTES -----