

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: RESIDENTIAL

Name: KEITH & ANDREA S ADAMS

Address: 111 WOOD LAKE DR

Date: 1/25/18

Building Official: [Signature]

**Permit Numbers**

Building: 17-50091594

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home: \_\_\_\_\_

ADDRESS : WOOD LAKE DR  
CONTRACTOR :  
OWNER : SADOWSKI KEITH & ANDREA  
PARCEL : 08-0645- - -0041- - -  
APPL NUMBER: 17-50041594 CP MODULAR HOME  
DIRECTIONS : T/S: 06/12/2017 09:29 AM LBENNETT --  
401 NORTH - TURN LEFT ON RAWLS CHURCH  
RD TO CHRISTIAN LIGHT RD TURN RIGHT TO  
WOOD LAKE DR TURN RIGHT END OF ROAD ON  
THE LEFT

SUBDIV:  
PHONE :  
PHONE :

1-30968228-41904  
2-60004119-41903  
3-84362280-42249

STRUCTURE: 000 000 76X30 4BDR 2 BATH 7X21 PORCH -OFF FRAME  
FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 4.00  
WATER SUPPLY : COUNTY  
SEPTIC - EXISTING? : NEW

910-261-7771

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	10/06/17 10/06/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003035102 111 WOOD LAKE DR FUQUAY VARINA 27526 T/S: 10/06/2017 09:44 AM SBENNETT
B101 01	10/10/17 10/10/17	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003034987 T/S: 10/06/2017 01:40 PM BPETRICH T/S: October 10, 2017 10:47 AM BSUTTON
B103 01	10/25/17 10/25/17	BS AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 003043389 T/S: October 25, 2017 10:16 AM BSUTTON
B119 01	11/17/17 11/17/17	BS AP	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 003054640 T/S: 11/16/2017 10:41 AM BPETRICH T/S: November 17, 2017 02:03 PM BSUTTON Before final inspections, all joints in the roof sheathing that are missing, or have non centered plywood clips will need to be blocked between trusses with 2x material for edge support.
H824 01	11/27/17 11/27/17	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003058666 T/S: 11/28/2017 10:03 AM KHINSON T/S: 11/28/2017 10:03 AM KHINSON
R125 01	12/20/17 12/20/17	MC AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003069143 T/S: 12/19/2017 01:28 PM JBROCK framing inspection for porch only T/S: 12/20/2017 11:29 AM MCOOK
R425 02	12/29/17 12/29/17	MC DA	FOUR TRADE ROUGH IN VRU #: 003071065 Water/sewer Inspection also. Key will be in permit . Friday afternoon Inspection please. T/S: 12/29/2017 02:49 PM MCOOK T/S: 12/29/2017 02:56 PM MCOOK NOT INSPECTION REQUISED BY CONTRACTOR BY MISSTAKE
M305 01	12/29/17 12/29/17	MC AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003071842 T/S: 12/28/2017 02:24 PM BPETRICH T/S: 12/29/2017 02:49 PM MCOOK
P307 01	12/29/17 12/29/17	MC AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003071859 T/S: 12/28/2017 02:24 PM BPETRICH T/S: 12/29/2017 02:51 PM MCOOK
R425 03	1/03/18 1/03/18	MC DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003072287 Key in permit box!

Wainett County

INSPECTOR: IVR

DATE 1/25/18

ADDRESS : 1 WOOD LAKE DR  
 CONTRACTOR :  
 OWNER . . : SADOWSKI KEITH & ANDREA  
 PARCEL . . : 08-0645- - -0041- - -  
 APPL NUMBER: 17-50041594 CP MODULAR HOME

SUBDIV:  
 PHONE :  
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			T/S: 01/02/2018 02:47 PM DJOHNSON ----- INSPECTION WAS ON FOR 1-2-18 BUT DID NOT POST. I HAVE RESCHEDULED FOR 1-3-18.
			T/S: 01/03/2018 01:33 PM MCOOK ----- 1. DRAIN TEST FROOZE
R425 04	1/10/18	MC	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003073871
	1/10/18	AP	T/S: 01/08/2018 04:35 PM BPETRICH ----- KEY WILL BE IN THE PERMIT BOX
R429 01	1/16/18	MC	T/S: 01/10/2018 03:01 PM MCOOK ----- FOUR TRADE FINAL VRU #: 003075348
	1/16/18	DA	Key in permit box or lock box code 3300
			<del>T/S: 01/16/2018 02:46 PM MCOOK ----- 1. REMOVE SCREEN FROM DRYER VENT EXHAUST 2. SEAL OVER TOP METTER BASE 3. DRIVE GRIUND RODS TO GRADE AND COVER (PROTECT) GROUND WIRE 4. SEAL AROUND CRAWL DOOR 5. SEAL AROUND DOOR AT TOP STAIRS (WEATHERSTRIP AND INSTALL DOOR THRESHOLD) 6. INSTALL BRACING ON FRONT PORCH DECK</del>
R429 02	1/25/18	TI	FOUR TRADE FINAL VRU #: 003079480
	<u>11</u>	<u>BAP</u>	Key in permit box

COMMENTS AND NOTES