

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Don Norton

Address: 150 Horton Cir

Date: 10-31-17

Permit Numbers

Building: _____

Electrical: 17-5041776

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Building Official: James J. Hall

ADDRESS . : 150 HORTON CIR SUBDIV:
CONTRACTOR : TCC VANDERBUILT LLC PHONE : (919) 774-6319
OWNER . . : HORTON DON LOUIS PHONE :
PARCEL . . : 01-0536- - -0019- -03-
APPL NUMBER: 17-50041776 CP MODULAR HOME
DIRECTIONS : T/S: 07/05/2017 03:22 PM LLUCAS ----
150 HORTON CIRCLE
210 S - MAKE RIGHT ONTO DARROCH RD - GO
ABOUT 2 MILES - TAKE RIGHT ON COUNTRY
COVE - 1/2 MILE HORTON CIRCLE WILL BE
ON LEFT HAND SIDE GO ABOUT 500YARDS AND
PROPERTY ON THE RIGHT

APPL NOTES : BPMN 7/20/17 T/S: 07/20/2017 11:38 AM BPETRICH --
THIS WAS AN EXISTING TANK INSPECTION
BUT THEY NEEDED TO ADD DRAIN LINES -
PLEASE ADD AN OPERATIONS SIGNOFF BEFORE
CO

STRUCTURE: 000 000 30X76 3BDR 2BATH OFF FRAME

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : EXIST
WATER SUPPLY : COUTNY

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	9/18/17 9/18/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003026242 150 HORTON CIR LILLINGTON 27546 T/S: 09/18/2017 12:17 PM SBENNETT -----
B101 01	9/19/17 9/19/17	JH DP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003026234 T/S: 09/15/2017 02:45 PM BPETRICH ----- NO FOOTING STARTED -----
B101 02	9/21/17 9/21/17	JLP AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003027851 T/S: 09/20/2017 10:22 AM BPETRICH ----- T/S: 09/21/2017 03:23 PM JPERRY -----
B103 01	9/29/17 9/29/17	JH AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 003031631 -----
H824 01	10/06/17 10/06/17	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003036084 T/S: 10/09/2017 10:37 AM KHINSON ----- T/S: 10/09/2017 10:37 AM KHINSON -----
B119 01	10/10/17 10/10/17	JH AP	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 003035854 T/S: 10/09/2017 08:04 AM LLUCAS ----- -----
R425 01	10/23/17 10/23/17	JH AP	FOUR TRADE ROUGH IN VRU #: 003042496 Key in permit box or lock box code 3300 -----
R429 01	10/24/17 10/23/17	TI CA	FOUR TRADE FINAL VRU #: 003043056 Key is in permit box...
R429 02	10/26/17 10/26/17	JH DA	FOUR TRADE FINAL VRU #: 003043098 Key is in the permit box 1) Handrails both sides of steps 2) Breaker in outside panel miss labeled it shows 60 amp on ac. 3) Missing siding at back door. 4) Flooring incomplete. 5) Seal bottom of door at top of stairs. 6) Need permanent cap on 3" vent pipe in attic between dormers. 7) Uncover 3" vent pipe on roof. 8) Seperate

PREPARED 10/30/17, 14:20:03
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 50
DATE 10/31/17

ADDRESS : 150 HORTON CIR
CONTRACTOR : TCC VANDERBUILT LLC
OWNER : HORTON DON LOUIS
PARCEL : 01-0536- - -0019- -03-
APPL NUMBER: 17-50041776 CP MODULAR HOME

SUBDIV:
PHONE : (919) 774-6319
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 03	10/31/17 <i>10-31-17</i>	TI <i>AP JV</i>	neutral & grounds in outside panel. FOUR TRADE FINAL VRU #: 003046505

COMMENTS AND NOTES