

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Modular Home

Name: Paulas Jerry Eugene

Address: 104 Paulas Ln.

Date: 3/27/11

Building Official: J. Guy

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

50042323

ADDRESS : 104 PAULUS LN SUBDIV:
 CONTRACTOR : TCC VANDERBUILT LLC PHONE : (919) 774-6319
 OWNER : PAULUS JERRY EUGENE PHONE : (910) 245-4171
 PARCEL : 09-9535- - -0022- -01-
 APPL NUMBER: 17-50042323 CP MODULAR HOME
 DIRECTIONS : T/S: 09/21/2017 08:34 AM BPETRICH --
 104 PAULUS LANE CAMERON 28326

STRUCTURE: 000 000 76X30 3BD 2BA OFF FRAME MODULAR

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : EXISTING
 WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	1/17/18 1/19/18	TSG AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003076851 T/S: 01/19/2018 04:09 PM LLUCAS -----
B103 01	2/05/18 2/05/18	TSG AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 003084762 T/S: 02/05/2018 02:39 PM SGUY -----
A814 01	2/21/18 2/22/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003091717 104 PAULUS LN CAMERON 28326 T/S: 02/22/2018 04:56 PM SBENNETT -----
B119 01	2/21/18 2/21/18	KS AP	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 003091725 T/S: 02/20/2018 08:15 AM BPETRICH ----- T/S: 02/21/2018 01:49 PM KSLATTUM -----
R125 01	3/01/18 3/01/18	TSG DA	ONE TRADE ROUGH IN VRU #: 003094901 Sewer line only. Key in permit box or door unlocked! 1- WATER SUPPLY TEST PRESURE DOWN *DRAIN TEST GOOD IS OK TO COVER
R425 01	3/16/18 3/16/18	KS AP	FOUR TRADE ROUGH IN VRU #: 003102142 Key in permit box or door unlocked! T/S: 03/16/2018 03:26 PM KSLATTUM ----- Granted conditional power.
R429 01	3/27/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003106218 T/S: 03/26/2018 11:32 AM LLUCAS ----- KEY WILL BE IN PERMIT BOX IF DOOR IS LOCKED-----

----- COMMENTS AND NOTES -----