

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Donald P & Rose C Creech

Address: 14 Dallas Dr
Coats, NC 27521

Date: 8-25-15

Building Official: _____

DEJL

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 15-500-3553

MFG Home: _____

ADDRESS . : 14 DALLAS DR SUBDIV:
 CONTRACTOR : B & M DRYWALL INC. PHONE : (919) 894-5001
 OWNER . . : CREECH DONALD P & ROSE C PHONE :
 PARCEL . . : 02-1519- - -0010- -07-
 APPL NUMBER: 15-50035553 CP MOVED HOUSE
 DIRECTIONS : T/S: 02/20/2015 11:39 AM JBROCK ----
 HWY 27 TO FAIRGROUND RD TURN R APPROX
 .3 MILES ON R DALLAS DR 1ST LOT ON R
 LAND NOTES : LXMN 1/11/10 UNLESS OWNED BY SOMEONE ELSE OTHER
 THAN DONALD CREECH, HE CANNOT PUT
 ANOTHER MOBILE HOME IN THIS
 SUBDIVISION. THERE ARE ALREADY 2 BEING
 ADDED TO LOTS 4 AND 5. LOTS 2 AND 3
 HAVE SFD'S.
 Jan 11, 2010 03:14 PM DJOHNSON -----

STRUCTURE: 000 000 53X49 3BDR MOVEDHOU W/CARPORT& DECK ADDE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 SEPTIC - EXISTING? : NEW TANK
 WATER SUPPLY : COUNTY

PERMIT: CPMV 00 CP MOVED HOUSE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/27/15	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002639516
	3/27/15	AP	T/S: 03/26/2015 10:04 AM DJOHNSON ----- T/S: 03/27/2015 01:37 PM DETAYLOR -----
B103 01	4/10/15	DT	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002644755
	4/10/15	AP	T/S: 04/09/2015 11:22 AM LBENNETT ----- T/S: 04/10/2015 02:52 PM DETAYLOR -----
A814 01	4/23/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002650315
	4/23/15	AP	14 DALLAS DR COATS 27521 POST # ON HOME T/S: 04/23/2015 10:28 AM SBENNETT -----
E209 01	4/23/15	DT	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002650307
	4/23/15	DA	T/S: 04/22/2015 12:52 PM DJOHNSON ----- T/S: 04/23/2015 11:02 AM DETAYLOR ----- All electrical must be complete, inside and out Porch framing, mud sill must have minimum two bolts per board, install all nuts for bolts as well
R425 01	5/13/15	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002655769
	5/13/15	AP	T/S: 05/08/2015 10:06 AM LBENNETT ----- T/S: 05/11/2015 08:04 AM LBENNETT ----- T/S: 05/13/2015 10:44 AM DETAYLOR -----
H824 01	6/15/15	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002674992
	6/15/15	AP	T/S: 06/16/2015 10:09 AM SSTEWARD ----- T/S: 06/16/2015 10:09 AM SSTEWARD -----
R429 01	8/11/15	DT	FOUR TRADE FINAL TIME: 17:00 VRU #: 002701134
	8/11/15	DA	T/S: 08/11/2015 01:52 PM DETAYLOR ----- Need positive drainage Install grading for bottom front step Level crawl space Install vapor barrier Need secondary condensate drain for crawl air handler
R429 02	8/25/15	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002707354

PREPARED 8/24/15, 14:05:04
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 12
DATE 8/25/15

ADDRESS . : 14 DALLAS DR
CONTRACTOR : B & M DRYWALL INC.
OWNER . . : CREECH DONALD P & ROSE C
PARCEL . . : 02-1519- - -0010- -07-
APPL NUMBER: 15-50035553 CP MOVED HOUSE

SUBDIV:
PHONE : (919) 894-5001
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	------------------------	----------------	---------------------------------

8/25/15 APDT T/S: 08/24/2015 09:22 AM KGOINS

COMMENTS AND NOTES