

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Name: D Walsh Const. Llc

Address: 377 Strike Eagle Dr

Permit Numbers

Building: 07-50017432

Electrical: "

Insulation: "

Plumbing: "

Mechanical: "

MFG Home: "

Date: 10-4-12

Building Official: T. Michael Roan

ADDRESS : 377 STRIKE EAGLE DR SUBDIV: PATTONS POINT
 CONTRACTOR : D WALSH CONSTRUCTION LLC PHONE : (919) 542-4506
 OWNER : D WALSH CONSTRUCTION CO #84 PHONE : (919) 291-2087
 PARCEL : 03-9597- -0039- -78-
 APPL NUMBER: 07-50017432 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : TAKE 27 W APPROX 13 MILES TURN LEFT ON
 TINGEN RD GO APPROX 1.3/10 MILES TURN
 LEFT ONTO STRIKE EAGLE THIS IS PATTONS
 POINT WE HAVE 8 LOTS IN THE CUL-DE-SAC
 ON STRIKE EAGLE AND 2 LOTS ON FIFTY
 CALIBER DR LOT 84 JB

STRUCTURE: 000 000 58X32 4BDR

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/08/11	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002090944
	6/08/11	AP	T/S: 06/08/2011 01:58 PM MREARIC -----
B103 01	6/15/11	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002094682
	6/15/11	AP	T/S: 06/15/2011 12:26 PM MREARIC -----
B105 01	6/21/11	MR	R*OPEN FLOOR VRU #: 002097331
	6/21/11	AP	T/S: 06/21/2011 01:04 PM MREARIC -----
A814 01	6/24/11	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002097322
	6/21/11	AP	377 strike eagle dr lot 84 <u>broadway</u> 27505 T/S: 06/21/2011 09:56 AM TWARD -----
R425 01	7/12/11	MR	FOUR TRADE ROUGH IN VRU #: 002107062
	7/12/11	DA	T/S: 07/12/2011 12:01 PM MREARIC ----- 1. tempered window needed at back door 2. nail guard at floor in 2nd bedroom 3. nail guards 2nd fl bath 4. ok to side and insul. T/S: 07/12/2011 12:05 PM MREARIC -----
R125 01	7/21/11	MR	ONE TRADE ROUGH IN VRU #: 002112415
	7/21/11	AP	T/S: 07/21/2011 10:22 AM MREARIC ----- the insulation inspection is approved also
H824 01	8/01/11	BM	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002117794
	8/01/11	AP	T/S: 08/02/2011 09:33 AM SZIMMER ----- T/S: 08/02/2011 09:33 AM SZIMMER -----
R429 01	4/25/12	MR	FOUR TRADE FINAL TIME: 17:00 VRU #: 002219145
	4/25/12	DA	T/S: 04/24/2012 08:29 AM VBROWN ----- NOTE ON TICKET FOR ON TRADE ROUGHT IN IS WRITEN THAT 4 TRADE ROUGH IN IS OK AND INS IS OKAY. T/S: 04/25/2012 12:26 PM MREARIC ----- need 6'8" clearance on stairway intersystem bond terminal wire attic float switch tempered window by back door disposal not wired
R429 02	6/28/12	MR	FOUR TRADE FINAL TIME: 17:00 VRU #: 002245348
	6/28/12	DA	T/S: 06/28/2012 01:28 PM MREARIC -----

PREPARED 10/03/12, 14:20:00
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 2
DATE 10/04/12

ADDRESS . . : 377 STRIKE EAGLE DR
CONTRACTOR : D WALSH CONSTRUCTION LLC
OWNER . . . : D WALSH CONSTRUCTION CO #84
PARCEL . . . : 03-9597- - -0039- -78-
APPL NUMBER: 07-50017432 CP NEW RESIDENTIAL (SFD)

SUBDIV: PATTONS POINT
PHONE : (919) 542-4506
PHONE : (919) 291-2087

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	------------------------	----------------	---------------------------------

R429 03	10/04/12 <u>10-4-12</u>	TI <u>AP-MR</u>	still need to wire float in attic and either wire the disposal or remove it. FOUR TRADE FINAL TIME: 17:00 VRU #: 002286961
---------	----------------------------	--------------------	---

COMMENTS AND NOTES