

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SPD

Name: D. R. Horton INC

Address: 55 Stonehurst Dr

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

02492005-11

Date: 1-24-13

Building Official: James J. Hall

ADDRESS : 55 STONEHURST DR SUBDIV: STONE CROSS SECT 2 PH2A&B
CONTRACTOR : D.R. HORTON INC PHONE : (919) 460-2969
OWNER : DR HORTON INC PHONE : (919) 460-2933
PARCEL : 01-0535-14- -0100- -31-
APPL NUMBER: 11-50026920 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 06/16/2011 09:03 AM VBROWN ----
STONEHURST DRIVE, STONE CROSS #101.
210S, RIGHT ON OVERHILLS RD GO 4MI,
RIGHT ON COBBLESTONE DR, LEFT ON
STONEHURST DRIVE

STRUCTURE: 000 000 47X38 4BDR SLAB W/ GARAGE
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	9/07/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002275717
	9/07/12	AP	55 stonehurst dr lot 101 spring lake 28390---- T/S: 09/07/2012 12:46 PM TWARD -----
P309 01	9/07/12	JH	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002275725
	9/07/12	AP	T-POLE PASSED -----
B114 01	9/11/12	JH	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002277069
	9/11/12	CA	PER SCOTT -----
B114 02	9/12/12	FS	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002277432
	9/12/12	AP	
R425 01	10/26/12	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002296192
	10/26/12	DA	T/S: 10/26/2012 12:09 PM DETAYLOR ----- 1. 3 2x4 jack studs required for family room window header 2. Need paperwork stating uplift strapping for BO3L girder truss is sufficient 3. AO3S trusses missing web bracing 4. Re-route duct work from above attic access Okay to side and insulate
I129 01	11/09/12	JH	R*INSULATION INSPECTION VRU #: 002301372
	11/09/12	AP	
R425 02	11/09/12	JH	FOUR TRADE ROUGH IN VRU #: 002301349
	11/09/12	AP	
H824 01	11/16/12	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002306660
	11/16/12	AP	T/S: 11/20/2012 11:32 AM SSTEWARD ----- T/S: 11/20/2012 11:32 AM SSTEWARD -----
R429 01	1/24/13	TI	FOUR TRADE FINAL VRU #: 002330165

1-24-13 *AP*

COMMENTS AND NOTES