

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** \_\_\_\_\_

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Name: D. R. Horton Inc

Address: 115 Stonehurst Dr.

Date: 8-18-14

Building Official: T. Michael Reame

**Permit Numbers**

Building: 11-50026923

Electrical:   

Insulation:   

Plumbing:   

Mechanical:   

MFG Home:

ADDRESS : ~~115 STONEHURST DR~~ SUBDIV: STONE CROSS SECT 2 PH2A&B  
 CONTRACTOR : D.R. HORTON INC PHONE : (919) 460-2969  
 OWNER : D R HORTON INC PHONE : (919) 460-2933  
 PARCEL : 01-0535-14- -0100- -34-  
 APPL NUMBER: 11-50026923 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 06/16/2011 09:17 AM VBROWN ----  
 STONEHURST DRIVE, ~~STONE CROSS #104~~  
 210S, RIGHT ON OVERHILLS RD GO 4MI,  
 RIGHT ON COBBLESTONE DR, LEFT ON  
 STONEHURST DRIVE

STRUCTURE: 000 000 37X50 4BDR SFD CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 4.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	3/12/14 3/13/14	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002502060 115 stonehurst dr spring lake 28390 T/S: 03/13/2014 10:10 AM TWARD
P309 01	3/12/14 3/12/14	JH AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002502078
B111 01	3/18/14 3/18/14	JH AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002504173
R425 01	5/08/14 5/08/14	JH DP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002524965 1)Missing 2 stud point load in closet in garage.2)Missing air barriers under stairs.3)Need studs under I joist @ damaged top plate & @ I joist that stops on laundry/kitchen wall per plans.4)Missing nail guards on each side of 3" pipe in laundry @ bottom plate.5)Need 2 studs each end of window header on each side window in bay per plans in breakfast nook.6)Need 5 studs on each end of window header in family room on back wall per plans.7)Missing air barrier @ fire place & needs to be nailed per code.8)Fasten toilet flang in half bath per code.9)MISSING nail guard @ bootm plate on water line @ shower in master bath.10)Need hurricaine straps on T30,T26A,T27 & T28 per truss documents.11)Missing house wrap on front of house.
R425 02	5/12/14 5/12/14	JH DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002526549 ITEMS 4,8 & 9 WERE NOT CORRECTED CHECK ON INSULATION----
I129 01	5/14/14 5/14/14	JH AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002527141
R425 03	5/14/14 5/14/14	JH AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002527158
H824 01	6/09/14 6/09/11	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002539518 T/S: 06/10/2014 11:27 AM SSTEWARD T/S: 06/10/2014 11:27 AM SSTEWARD
R429 01	8/13/14 8/13/14	MR DP	FOUR TRADE FINAL TIME: 17:00 VRU #: 002566578 T/S: 08/13/2014 12:41 PM MREARIC power OK air barriers are required on vertical stair walls at attic patch hole in garage/house wall seal bottom attic door frame

PREPARED 8/15/14, 14:21:18  
Harnett County

INSPECTION TICKET  
INSPECTOR: IVR

PAGE 4  
DATE 8/18/14

ADDRESS . . : 115 STONEHURST DR  
CONTRACTOR : D.R. HORTON INC  
OWNER . . . : D R HORTON INC  
PARCEL . . . : 01-0535-14- -0100- -34-  
APPL NUMBER: 11-50026923 CP NEW RESIDENTIAL (SFD)

SUBDIV: STONE CROSS SECT 2 PH2A&B  
PHONE : (919) 460-2969  
PHONE : (919) 460-2933

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	8/18/14 <u>A</u>	TI <u>AP-MR</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002568533

COMMENTS AND NOTES