

County of Harnett  
Building Inspections Department  
Planning Services

**Certificate of Compliance: \_\_\_\_\_ Occupancy: X**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

**Permit Numbers**

Name: Dawsons Construction LLC

Building: 12-50028879

Address: 539 Lafayette Rd

Electrical: 12-50028879

Fuquay Varina NC 27526

Insulation: 12-50028879

Plumbing: 12-50028879

Mechanical: 12-50028879

MFG Home: NANANANANANA

Date: 09-24-2012

Building Official: BSutton

ADDRESS : 539 LAFAYETTE RD SUBDIV:  
 CONTRACTOR : DAWSON'S CONSTRUCTION, LLC PHONE : (919) 201-3841  
 OWNER : DAWSONS CONSTRUCTION LLC PHONE : (919) 201-3841  
 PARCEL : 08-0653- - -0118- -06-  
 APPL NUMBER: 12-50028879 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 05/07/2012 08:23 AM JBROCK ----  
 FROM LILLINGTON TAKE 401 N TOWARD F-VAR  
 TURN R ON LAFAYETTE RD GO PAST  
 LAFAYETTE ELE AND LOT IS ON LEFT  
 PRE # 74321415

STRUCTURE: 000 000 58X45.4 3BDR CRAWL W/ GARAGE & DECK  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/05/12	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002235208
	6/12/12	AP	T/S: June 12, 2012 08:08 AM BSUTTON -----
B103 01	6/12/12	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002238566
	6/12/12	AP	T/S: 06/11/2012 03:03 PM DJOHNSON ----- T/S: June 12, 2012 08:08 AM BSUTTON -----
A814 01	6/14/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002239572
	6/21/12	AP	T/S: 06/13/2012 01:48 PM VBROWN ----- 539 Lafayette Rd fuquay varina 27526 T/S: 06/21/2012 10:35 AM TWARD -----
B105 01	6/14/12	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002239598
	6/14/12	AE	T/S: 06/13/2012 01:48 PM VBROWN ----- Open floor ok pending engineers letter on changes to framing.
R425 01	7/10/12	BS	FOUR TRADE ROUGH IN VRU #: 002249775
	7/10/12	CA	T/S: July 10, 2012 08:08 AM BSUTTON -----
R425 02	7/11/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002250546
	7/11/12	DA	T/S: 07/10/2012 02:35 PM VBROWN ----- Support top of Valleys to load walls below or have engineer specify a valley to ridge / valley to valley connector.
I129 01	7/17/12	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002252583
	7/17/12	AP	T/S: July 17, 2012 09:37 AM BSUTTON -----
R425 03	7/17/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002252575
	7/17/12	AP	T/S: July 17, 2012 09:37 AM BSUTTON -----
H824 01	8/09/12	JM	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002263598
	8/09/12	AP	T/S: 08/09/2012 11:21 AM SSTEWARD ----- T/S: 08/09/2012 11:21 AM SSTEWARD -----
E209 01	8/30/12	BS	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002272888
	8/30/12	AP	T/S: August 30, 2012 11:22 AM BSUTTON ----- Need a receptacle under house at final. Temp power approved
R429 01	9/20/12	BS	FOUR TRADE FINAL VRU #: 002280748
	9/20/12	DA	T/S: September 20, 2012 01:42 PM BSUTTON ----- 1. Correct riser height on stairs at bottom. 2. Need a receptacle under house.
R429 02	9/24/12	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002282093
	9/24/12	APBS	T/S: 09/21/2012 12:54 PM DJOHNSON -----

COMMENTS AND NOTES