

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: ___ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: Comfort Homes Inc

Building: 12-50029005

Address: 154 Meredith Ln

Electrical: 12-50029005

Fuquay Varina NC 27526

Insulation: 12-50029005

Plumbing: 12-50029005

Mechanical: 12-50029005

MFG Home: NANANANANANA

Date: 10-12-12

Building Official: BSutton

ADDRESS : 154 MEREDITH LN
 CONTRACTOR : COMFORT HOMES INC
 OWNER : COMFORT HOMES INC
 PARCEL : 08-0654- - -0139- -12-
 APPL NUMBER: 12-50029005 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 05/24/2012 09:28 AM JBROCK ----
 US 401 N RIGHT ON CHALYBEATE SPRINGS RD
 LEFT ON MEREDITH LN LOT 13

SUBDIV: MEREDITHS STATION 19LOTS
 PHONE : (919) 553-3242
 PHONE : (919) 553-3242

STRUCTURE: 000 000 52X56 3BDR CRAWL W/ GARAGE & DECK

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|--|
| B101 01 | 6/26/12 7/03/12 | BS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002243475 T/S: 06/25/2012 08:42 AM VBROWN ----- T/S: July 03, 2012 09:10 AM BSUTTON ----- |
| B103 01 | 7/03/12 7/03/12 | BS AP | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002246775 T/S: 07/02/2012 10:08 AM VBROWN ----- CUST REQUEST-LUNCHTIME INSP T/S: July 03, 2012 04:04 PM BSUTTON ----- |
| A814 01 | 7/06/12 7/06/12 | FB AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002248474 T/S: 07/06/2012 09:10 AM FBURGESS ----- 154 MEREDITH LN FUQUAY VARINA, NC 27526 LOT 13 |
| B105 01 | 7/06/12 7/06/12 | BS AP | R*OPEN FLOOR TIME: 17:00 VRU #: 002248482 T/S: July 06, 2012 12:19 PM BSUTTON ----- |
| R425 01 | 7/18/12 7/18/12 | BS DA | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002253110 1. Brace trusses where missing. 2. Seal around chimney. 3. Need window locks before final. Ok to side/insulate |
| I129 01 | 7/20/12 7/20/12 | BS AP | R*INSULATION INSPECTION TIME: 17:00 VRU #: 002254399 T/S: 07/19/2012 08:56 AM VBROWN ----- T/S: July 20, 2012 11:25 AM BSUTTON ----- |
| R425 02 | 7/20/12 7/20/12 | BS AP | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002254407 T/S: 07/19/2012 08:56 AM VBROWN ----- T/S: July 20, 2012 11:25 AM BSUTTON ----- |
| H824 01 | 8/14/12 8/14/12 | JM AP | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002266286 T/S: 08/15/2012 09:50 AM SSTEWARD ----- T/S: 08/15/2012 09:50 AM SSTEWARD ----- |
| M305 01 | 8/16/12 8/17/12 | BS AP | R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002266328 T/S: 08/15/2012 11:06 AM DJOHNSON ----- T/S: August 17, 2012 09:41 AM BSUTTON ----- |
| P307 01 | 8/16/12 8/17/12 | BS AP | R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002266336 T/S: 08/15/2012 11:06 AM DJOHNSON ----- T/S: August 17, 2012 09:41 AM BSUTTON ----- |
| E209 01 | 8/17/12 8/17/12 | BS AP | R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002267177 T/S: 08/16/2012 11:23 AM DJOHNSON ----- PER BRAD T/S: August 17, 2012 09:41 AM BSUTTON ----- |
| R429 01 | 10/12/12 | TI | FOUR TRADE FINAL VRU #: 002290470 |

10-12-12 *KPB*