

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Trent Parker

Address: 903 Weeks Road  
Dunn, N.C.

Date: 9-25-15

Building Official: Ken Slatten

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: 12-50029015

MFG Home: \_\_\_\_\_

ADDRESS : 91756 \*UNASSIGNED  
CONTRACTOR :  
OWNER : PARKER ANTHONY TRENT & ERICA  
PARCEL : 02-1527- - -0185- -04-  
APPL NUMBER: 12-50029015 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 05/25/2012 09:43 AM VBROWN ----  
903 WEEKS ROAD DUNN 28334. NO  
DIRECTIONS GIVEN. 421N TO DUNN WEEKS  
RD RUNS BESIDE I-95.

919 206  
7195

STRUCTURE: 000 000 60X60 3BDR 2BATH SFD W GAR FIN BON ROOM

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 3.00  
SEPTIC - EXISTING? : EXISTING TANK  
PROPOSED USE : SFD  
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/08/13 10/08/13	DT DA	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002449692 T/S: 10/07/2013 08:24 AM DJOHNSON ----- T/S: 10/08/2013 01:12 PM DETAYLOR ----- missing pier footing. location circled on plans -----INSPECTORS OKAY TO USE DRIVEWAY OF BRICK HOUSE NEXT DOOR FOR ACCESS-----
B101 02	10/09/13 10/09/13	DT AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002450542 T/S: 10/08/2013 12:10 PM VBROWN ----- T/S: 10/09/2013 12:15 PM DETAYLOR -----
A814 01	10/25/13 10/29/13	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002457331 903 WEEKS RD DUNN 28334 T/S: 10/29/2013 12:59 PM TWARD -----
B103 01	10/25/13 10/25/13	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002457323 T/S: 10/25/2013 11:20 AM DETAYLOR -----
B105 01	11/06/13 11/06/13	DT AP	R*OPEN FLOOR VRU #: 002462132
R425 01	1/28/14 1/28/14	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002488559 T/S: 01/27/2014 10:19 AM VBROWN ----- T/S: January 28, 2014 11:40 AM BSUTTON ----- Need air barriers behind master tub and all upstairs walls that adjoin attic space. Install insulation baffles in all cathedral areas that are to be insulated. Portal frame garage walls as shown on attached. Ok to side/do not insulate.
R425 02	2/18/14 2/25/14	MR AP	FOUR TRADE ROUGH IN VRU #: 002493690 T/S: 02/25/2014 02:40 PM MREARIC ----- it looks like been signed this in the field on 2/18/14
I129 01	2/25/14 2/25/14	MR DA	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002496172 T/S: 02/24/2014 12:17 PM DJOHNSON ----- SOMEONE PLEASE CHECK TO SEE IF THE ROUGH IN WAS APPROVED. AND SIGN OFF. CUSTOMER SAID YES. T/S: 02/25/2014 02:34 PM MREARIC ----- air barriers needed under stairs . install the bath exhaust fans and hook up the vents
I129 02	2/28/14 2/28/14	DT AP	R*INSULATION INSPECTION VRU #: 002497931 T/S: 02/28/2014 03:28 PM DETAYLOR -----
E209 01	7/08/14	DT	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002551448

CONTINUED ONTO NEXT PAGE

~~17948~~  
91754

-----  
ADDRESS . . : 91756 \*UNASSIGNED  
CONTRACTOR :  
OWNER . . . : PARKER ANTHONY TRENT & ERICA  
PARCEL . . . : 02-1527- - -0185- -04-  
APPL NUMBER: 12-50029015 CP NEW RESIDENTIAL (SFD)  
-----

SUBDIV:  
PHONE :  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 01	7/08/14	AP	T/S: 07/08/2014 12:00 PM DETAYLOR
	9/24/15	KS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002721686
	9/24/15	DA	T/S: 09/22/2015 10:18 AM LBENNETT PLEASE MAKE SURE SINGLEWIDE MH IS GONE - PLEASE LET RANDY BAKER KNOW IF IT IS THERE OR NOT hand rails - insu water line at water heater
R429 02	9/25/15 <u>9-25</u>	TI <u>AP</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002723047 T/S: 09/24/2015 11:23 AM LBENNETT

----- COMMENTS AND NOTES -----