

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Milton Builders

Address: 112 Compass Landing
Dunn, NC 28334

Date: 4.4.14

Building Official: _____

[Signature]

Permit Numbers

Building: _____


Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 350030590

MFG Home: _____



ADDRESS : 112 COMPASS LNDG SUBDIV: WADE POINTE 12 LOTS
CONTRACTOR : MILTON BUILDERS PHONE : (910) 303-1967
OWNER : MILTON ENTERPRISES INC PHONE :
PARCEL : 02-1527- - -0104- -13-
APPL NUMBER: 13-50030590 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 02/07/2013 05:52 PM VBROWN ----
COMPASS LANDING DUNN, WADE POINTE SUB
DIV #6. 421S, LEFT ON ELLIS AVE, 301N
RIGHT ON HOBSON RD, RIGHT AT STOP SIGN,
LEFT IN WADE POINTE, RIGHT ON COMPASS
LANE HOUSE AT CUL DE SAC. PREMIS #
52836881

STRUCTURE: 000 000 55X45 3BDR 3BATH SFD W GAR, DECK, CRAWL
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/03/13 5/03/13	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002376564 T/S: May 03, 2013 12:31 PM BSUTTON ----- Install portal framing anchors at left wing wall. Check at foundation
A814 01	5/13/13 5/14/13	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002380806 T/S: 05/10/2013 10:05 AM VBROWN ----- 112 compass lndg dunn 28334 ----- T/S: 05/14/2013 02:51 PM TWARD -----
B103 01	5/13/13 5/13/13	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002380798 T/S: 05/10/2013 10:05 AM VBROWN ----- T/S: 05/13/2013 10:48 AM DETAYLOR -----
B104 01	5/16/13 5/16/13	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002383842 T/S: 05/16/2013 02:00 PM JBROCK -----
B105 01	6/12/13 6/12/13	KS AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002395192 T/S: 06/12/2013 11:02 AM KSLATTUM -----
R425 01	7/25/13 7/25/13	KS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002415099 T/S: 07/24/2013 10:01 AM VBROWN ----- T/S: 07/25/2013 01:20 PM KSLATTUM ----- Griders drilled less than 2 inches from the bottom edge for gas piping. Ok to side and insulate.
I129 01	7/31/13 7/31/13	KS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002418317 T/S: 07/30/2013 12:53 PM VBROWN ----- T/S: 07/31/2013 12:46 PM KSLATTUM -----
R425 02	7/31/13 7/31/13	KS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002418325 T/S: 07/30/2013 12:53 PM VBROWN ----- T/S: 07/31/2013 12:46 PM KSLATTUM -----
H824 01	8/22/13 8/22/13	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002430700 T/S: 08/23/2013 11:26 AM SSTEWARD ----- T/S: 08/23/2013 11:27 AM SSTEWARD -----
E209 01	12/11/13 12/11/13	FS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002474633 T/S: 12/11/2013 03:28 PM FSPIVEY -----
R429 01	3/18/14 3/18/14	DT DA	FOUR TRADE FINAL VRU #: 002503902 T/S: 03/18/2014 10:42 AM DETAYLOR ----- House Locked

PREPARED 4/03/14, 14:32:04
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 4
DATE 4/04/14

ADDRESS : 112 COMPASS LNDG
CONTRACTOR : MILTON BUILDERS
OWNER : MILTON ENTERPRISES INC
PARCEL : 02-1527- - -0104- -13-
APPL NUMBER: 13-50030590 CP NEW RESIDENTIAL (SFD)

SUBDIV: WADE POINTE 12 LOTS
PHONE : (910) 303-1967
PHONE :

REQUESTED INSP DESCRIPTION
TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

R429 02 4/04/14 TI FOUR TRADE FINAL TIME: 17:00 VRU #: 002510196
4/4/14 AP DT T/S: 04/01/2014 10:29 AM DJOHNSON -----
lock box combo is 7653

----- COMMENTS AND NOTES -----
