

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Souly Jones LLC

Address: 103 Kerton Rd

Date: 10-24-19

Building Official: _____

James T. Hall

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

20190529

ADDRESS : 103 KENLAN RD SUBDIV: KENLAN FARMS PH1SECT2
 CONTRACTOR : SAVVY HOMES, LLC PHONE : (919) 781-8104
 OWNER : KENLAN DEVELOPMENT CO PHONE :
 PARCEL : 12-0555- - -0216- -42-
 APPL NUMBER: 13-50030720 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/26/2013 09:37 AM JBROCK ----
 FROM LILLINGTON TAKE HWY 210 TOWARDS
 FAYETTEVILLE TAKE LEFT AT MCNEILL HOBBS
 RD. FOLLOW FOR ABOUT 4.5MILES TO TURN R
 AT WIRE RD KENLAN FARMS S/D IS LOCATED
 APPROX 3.5 MILES ON THE R LOT 38
 T/S: 06/26/2014 10:21 AM LSEGARS ---
 PREMISE NUMBER 80767097

STRUCTURE: 000 000 65X65 4BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	6/26/14	TI	R*PLUMB UNDER SLAB VRU #: 002547339
	6/25/14	CA	T/S: 06/25/2014 01:45 PM LSEGARS -----
P309 02	6/27/14	JH	R*PLUMB UNDER SLAB VRU #: 002547743
	6/27/14	AP	-----
B114 01	7/02/14	JH	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002549582
	7/02/14	AP	-----
B104 01	7/29/14	VC	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002560373
	7/29/14	AP	T/S: 07/29/2014 11:01 AM VBROWN ----- T/S: 07/29/2014 11:01 AM VBROWN -----
A814 01	7/30/14	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002560365
	7/30/14	AP	103 KENLAN RD LINDEN 28356 ----- T/S: 07/30/2014 03:03 PM TWARD ----- T/S: 07/30/2014 03:03 PM TWARD -----
R425 01	8/11/14	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002564722
	8/11/14	DA	1)Nail osb on back wall in laundry room closet .2)Missing anchor bolts on interior load bearing walls.3)Need 3 jack studs on each end of header @ dining room per plans.4)Replace over notched stud to left of window in in corner of living room & add nut & washer on anchor bolt.5)Need 3" coupling glued in place on 3" pipe in living room @ return not furnco fitting.6)Missing hurricaine strap in bed 2 closet.7)Missing nails in hurricaine strap in master bath closet.8)Add stud to left of window in master bedroom over 16" & NAIL OSB.
R425 02	8/12/14	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002565737
	8/12/14	CA	T/S: 08/11/2014 10:43 AM LSEGARS ----- PER DAVE -----
R425 03	8/13/14	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002566271
	8/13/14	AP	T/S: 08/12/2014 09:20 AM LSEGARS -----
I129 01	8/15/14	JH	R*INSULATION INSPECTION VRU #: 002567576
	8/15/14	AP	-----
H824 01	8/19/14	BM	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002570802

PREPARED 10/23/14, 14:25:11
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 3
DATE 10/24/14

ADDRESS : 103 KENLAN RD
CONTRACTOR : SAVVY HOMES, LLC
OWNER : KENLAN DEVELOPMENT CO
PARCEL : 12-0555- - -0216- -42-
APPL NUMBER: 13-50030720 CP NEW RESIDENTIAL (SFD)

SUBDIV: KENLAN FARMS PH1SECT2
PHONE : (919) 781-8104
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	8/19/14	AP	T/S: 08/21/2014 11:55 AM SSTEWARD ----- T/S: 08/21/2014 11:55 AM SSTEWARD -----
E209 01	9/17/14 9/17/14	JH AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002579324 T/S: 09/16/2014 12:36 PM DJOHNSON -----
R429 01	10/24/14 <u>10-24-14</u>	TI <u>AP JV</u>	FOUR TRADE FINAL VRU #: 002591873

----- COMMENTS AND NOTES -----