

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Stancil Builders Inc

Address: 130 Humvee Ct  
Broadway, NC 27505

Date: 3-13-17

Building Official: [Signature]

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: 13-50030742

MFG Home: \_\_\_\_\_

-----  
ADDRESS . : 130 HUMVEE CT SUBDIV: PATTONS POINT PH 2 73LOTS  
CONTRACTOR : STANCIL BUILDERS INC. PHONE : (919) 639-2073  
OWNER . . : STANCIL BUILDERS INC PHONE :  
PARCEL . . : 03-9597- - -0225- -18-  
APPL NUMBER: 13-50030742 CP NEW RESIDENTIAL (SFD)  
-----

DIRECTIONS : T/S: 02/28/2013 09:34 AM JBROCK ----  
PATTONS POINTE S/D LOT 137  
-----

**STRUCTURE: 000 000 45X42 3BDR CRAWL W/ GARAGE & DECK**

FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . : 3000000.00 PROPOSED USE . . . . : SFD  
SEPTIC - EXISTING? . . . . : NEW TANK WATER SUPPLY . . . . : COUNTY  
-----

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/22/16	TSG	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002847566
	7/22/16	AP	
B103 01	8/23/16	TSG	R*BLDG FOUND & TEMP SVC POLE VRU #: 002860531
	8/23/16	AP	
A814 01	9/30/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002879096
	9/30/16	AP	130 HUMVEE CT BROADWAY 27505 T/S: 09/30/2016 09:32 AM SBENNETT -----
B105 01	9/30/16	KS	R*OPEN FLOOR TIME: 17:00 VRU #: 002879104
	9/30/16	AP	T/S: 09/29/2016 11:55 AM JBROCK ----- T/S: 09/30/2016 02:40 PM KSLATTUM -----
R425 01	11/03/16	TSG	FOUR TRADE ROUGH IN VRU #: 002893319
	11/03/16	DA	1-garage anchor bolts missing nuts 2- roof boots missing 3-air barrier between house and porch at ceiling joist required 4-right rear bath window bottom shash will be required to be tempered at final.
R425 02	11/08/16	TSG	FOUR TRADE ROUGH IN VRU #: 002895353
	11/08/16	AP	
I129 01	11/14/16	TSG	R*INSULATION INSPECTION VRU #: 002897324
	11/14/16	AP	
H824 01	2/17/17	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002935989
	2/17/17	AP	T/S: 02/21/2017 10:32 AM KHINSON ----- T/S: 02/21/2017 10:32 AM KHINSON -----
R429 01	3/13/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002943918
	3/13/17	APDI	T/S: 03/10/2017 11:03 AM JBROCK -----

----- COMMENTS AND NOTES -----