

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Robert Pope

Address: 2101 Crawford Rd
Coats, NC 27521

Date: 3-13-14

Building Official: _____

D. E. T. J. R.

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

13-50031643

ADDRESS : 2101 CRAWFORD RD SUBDIV:
 CONTRACTOR : POPE ROBERT PHONE : (919) 868-2912
 OWNER : MCLAMB MATTHEW & CARRA PHONE :
 PARCEL : 07-0599- -0075- -01-
 APPL NUMBER: 13-50031643 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 07/01/2013 02:30 PM JBROCK ----
 CRAWFORD RD IN COATS - ADDRESS 2101
 CRAWFORD RD

STRUCTURE: 000 000 71X79 4BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/31/13	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002418408
	7/31/13	AP	T/S: July 31, 2013 11:13 AM BSUTTON
A814 01	8/16/13	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002426807
	8/23/13	AP	T/S: 08/15/2013 02:00 PM DJOHNSON 2101 CRAWFORD RD IN COATS ADDRESS 2101 T/S: 08/23/2013 09:52 AM TWARD
B103 01	8/16/13	KS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002426799
	8/16/13	AP	T/S: 08/15/2013 02:00 PM DJOHNSON T/S: 08/16/2013 01:23 PM KSLATTUM
B105 01	8/26/13	DT	R*OPEN FLOOR TIME: 17:00 VRU #: 002430742
	8/26/13	AP	CALL BEFORE GOING OUT 919-868-2912 T/S: 08/26/2013 11:35 AM DETAYLOR
R425 01	10/14/13	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002452282
	10/14/13	CA	T/S: 10/14/2013 10:57 AM DETAYLOR House not ready, okay to side
R425 02	10/31/13	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002459998
	10/31/13	DA	T/S: 10/30/2013 02:08 PM DJOHNSON T/S: 10/31/2013 03:17 PM DETAYLOR Missing air barrier under stair landing Okay to insulate
I129 01	11/15/13	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002466266
	11/15/13	AP	T/S: 11/14/2013 12:30 PM VBROWN T/S: 11/15/2013 10:05 AM DETAYLOR
R425 03	11/15/13	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002466274
	11/15/13	AP	T/S: 11/14/2013 12:30 PM VBROWN T/S: 11/15/2013 10:05 AM DETAYLOR
E209 01	3/03/14	DT	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002498228
	3/03/14	AP	T/S: 03/03/2014 10:55 AM DETAYLOR
H824 01	3/12/14	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002502367
	3/12/14	AP	
R429 01	3/12/14	DJ	FOUR TRADE FINAL TIME: 17:00 VRU #: 002502227
	3/11/14	CA	T/S: 03/11/2014 03:31 PM DJOHNSON OPERATIONS PERMIT HAS NOT BEEN ISSUED PER JIMMY MANHART
R429 02	3/13/14	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002502375
	3/13/14	AP	talked with Jimmy over at EH and the septic op has been approved - o k to final