

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Permit Numbers

Name: Cebco Construction Inc.

Building: 13-50032266

Address: 858 Omaha Dr.

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home:

Date: 5-12-14

Building Official: T. Michael Reavis

ADDRESS : 858 OMAHA DR SUBDIV: TINGEN POINTE PH 4 13LOTS
 CONTRACTOR : CEBCO CONSTRUCTION INC PHONE : (910) 893-3331
 OWNER : KENNETH CUMMINGS, LLC PHONE : (910) 893-5826
 PARCEL : 03-9576-01- -0088- -55-
 APPL NUMBER: 13-50032266 CP NEW RESIDENTIAL (SFD)

STRUCTURE: 000 000 54X33 3 BR ATT GARAGE DECK SLAB

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/19/14	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002494134
	2/19/14	AP	T/S: 02/19/2014 12:46 PM MREARIC
B103 01	3/21/14	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002505550
	3/21/14	AP	T/S: 03/21/2014 01:15 PM MREARIC
B105 01	3/25/14	FS	R*OPEN FLOOR VRU #: 002506586
	3/25/14	AP	T/S: 03/25/2014 02:39 PM FSPIVEY
A814 01	3/26/14	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002507010
	3/27/14	AP	858 OMAHA DR BROADWAY 27505
			T/S: 03/27/2014 09:46 AM TWARD
			T/S: 03/27/2014 09:46 AM TWARD
R425 01	4/07/14	MR	FOUR TRADE ROUGH IN VRU #: 002511981
	4/07/14	AP	T/S: 04/07/2014 01:41 PM MREARIC
I129 01	4/08/14	MR	R*INSULATION INSPECTION VRU #: 002512775
	4/08/14	AP	T/S: 04/08/2014 02:21 PM MREARIC
H824 01	4/17/14	BM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002518181
	4/17/14	AP	T/S: 04/21/2014 12:07 PM SSTEWARD
			T/S: 04/21/2014 12:08 PM SSTEWARD
R429 01	5/08/14	MR	FOUR TRADE FINAL TIME: 17:00 VRU #: 002525277
	5/08/14	DA	T/S: 05/07/2014 03:40 PM VBROWN
			T/S: 05/08/2014 02:08 PM MREARIC
			early power OK
			locks for windows / float switch on attic ac / water heater not wired
R429 02	5/12/14	TI	FOUR TRADE FINAL VRU #: 002526387

11 AP-MR

COMMENTS AND NOTES

231
 597
 62