

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Comfort Homes

Address: 73 Moonlight Drive

Date: 11-17-14

Building Official:

Permit Numbers
Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: 14-50032
MFG Home: _____

K. Blatts

 ADDRESS . . : 73 MOONLIGHT DR SUBDIV: STETSON 53LOTS
 TENANT, NBR: FOR OLIVER AT EH ON HD
 CONTRACTOR : COMFORT HOMES INC PHONE : (919) 553-3242
 OWNER . . : FISH BROTHERS INC PHONE :
 PARCEL . . : 04-0674- - -0046- -03-
 APPL NUMBER: 14-50032850 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/03/2014 01:37 PM VBROWN ----
 73 MOONLIGHT DRIVE, STETSON SUB DIV #3.

STRUCTURE: 000 000 64X47 3BDR 2BATH SFD W GAR DECK, CRWL, FIN
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/04/14	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002536401 T/S: June 04, 2014 10:19 AM BSUTTON -----
B103 01	6/16/14	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002541397 T/S: June 16, 2014 10:00 AM BSUTTON -----
A814 01	6/16/14	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002541404 73 moonlight dr fuquay varina 27526 T/S: 06/16/2014 11:58 AM TWARD -----
B105 01	6/24/14	BS	R*OPEN FLOOR VRU #: 002545892 T/S: June 24, 2014 10:55 AM BSUTTON -----
B104 01	6/26/14	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002547750 T/S: 06/26/2014 10:23 AM JBROCK -----
R425 01	7/11/14	TI	FOUR TRADE ROUGH IN VRU #: 002553347 T/S: 07/11/2014 08:03 AM LSEGARS -----
R425 02	7/14/14	DT	FOUR TRADE ROUGH IN VRU #: 002553659 T/S: 07/14/2014 03:17 PM DETAYLOR ----- Fire block top plate at all gables Seal all air barriers Okay to side and insulate
I129 01	7/16/14	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002555076 T/S: 07/15/2014 01:10 PM LSEGARS -----
R425 03	7/16/14	AP	T/S: 07/16/2014 01:49 PM DETAYLOR ----- FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002555068 T/S: 07/15/2014 01:09 PM LSEGARS -----
M305 01	8/20/14	DT	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002569408 T/S: 08/19/2014 10:30 AM VBROWN -----
P307 01	8/20/14	AP	T/S: 08/20/2014 02:08 PM KSLATTUM ----- R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002569390 T/S: 08/19/2014 10:30 AM VBROWN -----
H824 01	8/20/14	CA	T/S: 08/20/2014 02:09 PM KSLATTUM ----- ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002598167 T/S: 11/12/2014 10:55 AM SSTEWARD -----
R429 01	11/10/14	OT	T/S: 11/12/2014 10:55 AM SSTEWARD ----- FOUR TRADE FINAL TIME: 17:00 VRU #: 002598175 T/S: 11/12/2014 10:59 AM DJOHNSON -----
	11/13/14	KS	T/S: 11/13/2014 04:03 PM KSLATTUM ----- 1. Need vent wells on left side of house. 2. Need to wire thermostat and float switch. 3. Need tempered glass

ADDRESS . . : 73 MOONLIGHT DR SUBDIV: STETSON 53LOTS
TENANT, NBR: FOR OLIVER AT EH ON HD
CONTRACTOR : COMFORT HOMES INC PHONE : (919) 553-3242
OWNER . . . : FISH BROTHERS INC PHONE :
PARCEL . . . : 04-0674- - -0046- -03-
APPL NUMBER: 14-50032850 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	11/17/14 <u>11-17</u>	TI <u>AP</u>	next to rear door. FOUR TRADE FINAL TIME: 17:00 VRU #: 002599629 T/S: 11/14/2014 01:31 PM LSEGARS -----

----- COMMENTS AND NOTES -----