

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: James Jackson Homebuilders

Address: 3710 Christian Light Rd

Date: 10-15-14

Building Official: _____

DETJL

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 1450033518

MFG Home: _____

ADDRESS : 3710 CHRISTIAN LIGHT RD
 SUBDIV:
 CONTRACTOR : JAMES JACKSON HOMEBUILDERS
 PHONE : (910) 897-5563
 OWNER : RENFROW AARON W
 PHONE :
 PARCEL : 05-0633- - -0044- -01-
 APPL NUMBER: 14-50033518 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 04/29/2014 03:20 PM VBROWN ----
 3710 CHRISTIAN LIGHT RD FUQ VAR.
 T/S: 10/13/2014 11:24 AM DJOHNSON --
 *****PREMISE NO: 08772863*****

STRUCTURE: 000 000 44X31 3BDR 2BATH SFD W DECK CARWL

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/20/14	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002529838
	5/20/14	CA	T/S: May 20, 2014 10:40 AM BSUTTON -----
B101 02	5/21/14	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002530327
	5/21/14	AP	T/S: May 21, 2014 10:58 AM BSUTTON -----
B103 01	5/30/14	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002534494
	5/30/14	DA	T/S: May 30, 2014 11:25 AM BSUTTON ----- Footing repair ok to pour. Reschedule foundation. Ok to backfill all areas except repair
B103 02	6/03/14	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002535616
	6/03/14	AP	T/S: June 03, 2014 12:48 PM BSUTTON -----
B105 01	6/16/14	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002541011
	6/16/14	AP	T/S: June 16, 2014 10:00 AM BSUTTON -----
A814 01	6/17/14	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002541662
	6/16/14	AP	address will remain 3710 CHRISTIAN LIGHT RD AS LONG AS THE DRIVEWAY ON THE GROUND IS THE SAME AS THE EASEMENT ON THE PLAT. TWARD 814-6372 T/S: 06/16/2014 04:29 PM TWARD -----
R425 01	7/14/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002553741
	7/14/14	DA	T/S: 07/11/2014 12:37 PM VBROWN ----- mr jackson \$50.00 T/S: 07/14/2014 03:20 PM DETAYLOR ----- Sheathing okay
R425 02	7/16/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002554780
	7/16/14	CA	T/S: 07/15/2014 09:42 AM VBROWN ----- T/S: 07/16/2014 01:49 PM DETAYLOR -----
R425 03	7/17/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002555571
	7/17/14	DA	T/S: 07/16/2014 01:42 PM LSEGARS ----- T/S: 07/17/2014 09:52 AM DETAYLOR ----- Install necessary air barriers Install fire blocking where linen closet was turned into chase for hvac Okay to insulate
I129 01	7/21/14	DT	R*INSULATION INSPECTION VRU #: 002556638
	7/22/14	AP	T/S: 07/22/2014 09:59 AM DETAYLOR -----
R425 04	7/21/14	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002556934
	7/22/14	AP	T/S: 07/18/2014 02:37 PM DJOHNSON ----- T/S: 07/22/2014 10:00 AM DETAYLOR -----

PREPARED 10/14/14, 14:23:17
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 14
DATE 10/15/14

ADDRESS : 3710 CHRISTIAN LIGHT RD SUBDIV:
CONTRACTOR : JAMES JACKSON HOMEBUILDERS PHONE : (910) 897-5563
OWNER : RENFROW AARON W PHONE :
PARCEL : 05-0633- - -0044- -01-
APPL NUMBER: 14-50033518 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P307 01	8/12/14	KS	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002566099
	8/12/14	AP	T/S: 08/12/2014 04:03 PM KSLATTUM -----
H824 01	9/19/14	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002581254
	9/18/14	AP	T/S: 09/22/2014 10:55 AM SSTEWARD -----
			T/S: 09/22/2014 10:55 AM SSTEWARD -----
R429 01	10/10/14	DT	FOUR TRADE FINAL VRU #: 002587463
	10/10/14	DA	T/S: 10/10/2014 12:07 PM DETAYLOR -----
			Need energy efficiency certificate
			Okay for power but we need the premiss number
R429 02	10/15/14 <u>10/15/14</u>	TI <u>AP DT</u>	FOUR TRADE FINAL VRU #: 002588916

----- COMMENTS AND NOTES -----