

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Stancil Builders Inc

Address: 84 Yukon Trl

Ferguson Vassina, N.C. 27526

Date: 7-13-15

Building Official: [Signature]

**Permit Numbers**

Building: 14-5-35070

Electrical: " "

Insulation: " "

Plumbing: " "

Mechanical: " "

MFG Home: \_\_\_\_\_

ADDRESS : 84 YUKON TRL SUBDIV: HADDEN POINTE II 18LOTS  
CONTRACTOR : STANCIL BUILDERS INC. PHONE : (919) 639-2073  
OWNER : STANCIL BUILDERS INC PHONE :  
PARCEL : 08-0652- - -0024- -36-  
APPL NUMBER: 14-50035070 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 12/05/2014 09:02 AM JBROCK ----  
HADDEN POINT II #23

STRUCTURE: 000 000 39X52 3BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 3000000.00 PROPOSED USE : SFD  
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	1/22/15	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002619697
	1/22/15	AP	T/S: 01/22/2015 02:29 PM MREARIC -----
B103 01	2/02/15	DT	R*BLDG FOUND & TEMP SVC POLE VRU #: 002623227
	2/02/15	AP	T/S: 02/02/2015 03:56 PM DETAYLOR -----
A814 01	3/09/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002631695
	3/09/15	AP	84 YUKON TRL FUQUAY VARINA 27526 POST # ON HOME T/S: 03/09/2015 08:44 AM SBENNETT -----
B105 01	3/09/15	MR	R*OPEN FLOOR TIME: 17:00 VRU #: 002631703
	3/09/15	AP	T/S: 03/06/2015 08:17 AM VBROWN ----- T/S: 03/09/2015 01:22 PM MREARIC -----
R425 01	3/26/15	BS	FOUR TRADE ROUGH IN VRU #: 002639112
	3/26/15	DA	T/S: March 26, 2015 11:58 AM BSUTTON ----- Trusses over master not braced. Girder truss must be nailed from both sides. (three ply) Ok to side/insulate
I129 01	4/01/15	BS	R*INSULATION INSPECTION VRU #: 002640832
	4/01/15	AP	T/S: April 01, 2015 10:51 AM BSUTTON -----
R425 02	4/01/15	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002641256
	4/01/15	AP	T/S: April 01, 2015 10:51 AM BSUTTON -----
H824 01	5/22/15	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002663995
	5/22/15	AP	T/S: 05/26/2015 08:44 AM SSTEWARD ----- T/S: 05/26/2015 08:44 AM SSTEWARD -----
R429 01	7/09/15	BS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002685626
	7/09/15	DA	T/S: July 09, 2015 11:21 AM BSUTTON ----- Plumbing water main not installed and connected. Missing PRV and xtank. Caulk toilets.
R429 02	7/13/15	TI	FOUR TRADE FINAL VRU #: 002686454

7-13-15 APB

COMMENTS AND NOTES